



Saint Cloud Area Planning Organization Annual Listing of Obligated Projects
2020-2024

Route System	Project Number	Fiscal Year	Agency	Description	Project Total	Status Update as of Fall 2024
TRANSIT	TRS-0048-20TA	2020	METRO BUS	ST. CLOUD MTC; PURCHASE (1) STD 40 FT. REPLACEMENT CNG FIXED ROUTE BUS	\$573,000	Dec. 4, 2024: Bus has been received. Project has been completed.
TRANSIT	TRF-9503-21	2021	WACOSA	SECTION 5310: WACOSA, PURCHASE ONE (1) REPLACEMENT <30 (CLASS 400) BUS	\$89,610	Oct. 2, 2024: Vehicle has been ordered but has not been delivered. Grant agreement was amended by \$27,100 total due to vehicle pricing increase.
TRANSIT	TRF-0048-21L	2021	SAINT CLOUD	ST. CLOUD MTC; OPERATIONS FACILITY IMPROVEMENTS	\$1,250,000	Dec. 4, 2024: Project is still ongoing.
TRANSIT	TRS-0048-21TD	2021	SAINT CLOUD	ST. CLOUD MTC; PURCHASE (2) 40 FT. CLASS 700 REPLACEMENT CNG BUSES	\$1,180,000	Dec. 4, 2024: Buses have been received. Project has been completed.
TRANSIT	TRS-0048-22TA	2022	SAINT CLOUD	ST. CLOUD MTC; PURCHASE THREE (3) CLASS 400LF CNG DAR REPLACEMENT BUSES	\$786,000	Dec. 4, 2024: In progress.
LOCAL STREETS	073-090-011	2022	STEARNS COUNTY	**AC**: CONSTRUCT PHASE 3 OF THE ROCORI TRAIL ALONG RR CORRIDOR FROM COLD SPRING TO ROCKVILLE (PAYBACK IN 2023 AND 2024)	\$1,813,000	Nov. 13, 2024: Project is complete. Final payment has been made.
LOCAL STREETS	162-090-007	2022	SAINT CLOUD	CONSTRUCT BEAVER ISLAND TRAIL PHASE 8 FROM THE EXISTING TRAIL AT ST CLOUD'S WASTE WATER TREATMENT FACILITY TO THE SOUTH ST CLOUD CITY LIMITS	\$997,265	Oct. 16, 2024: The construction of the project was formally completed on Oct. 13, 2023. Final payment was sent to the general contractor on Sept. 16, 2024. Final project closeout documentation packet being assembled and will be sent to MnDOT State Aid Engineer on Oct. 28, 2024, or sooner. Project is complete.
LOCAL STREETS	162-141-008	2022	SAINT CLOUD	**AC**: ST CLOUD MSAS 141 (COOPER AVE), FROM TRAVERSE ROAD TO STEARNS CSAH 75, RECONSTRUCTION WITH BICYCLE LANES AND SIDEWALK (PAYBACK IN 2023)	\$5,147,060	Oct. 14, 2024: The final inspection report was completed by MnDOT. City is working on final documentation preparation.
LOCAL STREETS	220-113-002	2022	SARTELL	**AC**: SARTELL 19 TH AVE, FROM STEARNS CSAH 4 TO STEARNS CSAH 133, RECONSTRUCTION (AC PROJECT, PAYBACK IN 2023)	\$7,037,903	Nov. 1, 2024: The city is working with the contractor to address two remaining punch list items and finalize closeout documents, including final payment. The goal is to have the project closed out by the end of 2024.
HIGHWAY I 94	8823-403	2022	MNDOT	I-94, DYANMIC MESSAGE SIGN REPLACEMENT AT 5 LOCATIONS IN STEARNS AND WRIGHT COUNTIES	\$140,000	Oct. 15, 2024: This project is hopefully going out to bids late October or early November 2024.
HIGHWAY MN 23	0503-92	2022	MNDOT	MN 23, INSTALL FIBER OPTIC FROM BENTON CSAH 1 TO MN 25 IN FOLEY	\$380,000	Oct. 15, 2024: Project still remains suspended by Benton County.
TRANSIT	TRF-0048-23D	2023	SAINT CLOUD	SECT 5307: ST CLOUD MTC; OFFICE EQUIP, IT & COMMUNICATION PROJECTS	\$115,000	Dec. 4, 2024: Projects are in progress.
TRANSIT	TRF-0048-23J	2023	SAINT CLOUD	ST. CLOUD MTC; WESTERN TRANSIT CENTER	\$4,000,000	Dec. 4, 2024: Continuing to work with the City of Waite Park planning department on the next steps in the zoning process.
LOCAL STREETS	073-090-011AC	2023	STEARNS COUNTY	**AC**: CONSTRUCT PHASE 3 OF THE ROCORI TRAIL ALONG RR CORRIDOR FROM COLD SPRING TO ROCKVILLE (PAYBACK 1 OF 1)	\$1,813,000	Nov. 13, 2024: Project is complete. Final payment has been made.
LOCAL STREETS	073-090-012	2023	STEARNS COUNTY	BEAVER ISLAND TRAIL EXTENSION FROM ST CLOUD CITY LIMITS TO STEARNS CR 143 W OF CLEARWATER	\$1,225,000	Nov. 13, 2024: Project is complete. Finishing final paperwork.
HIGHWAY CSAH 75	073-675-041	2023	STEARNS COUNTY	**AC**: STEARNS CSAH 75, FROM TH 15 TO COOPER AVE FULL DEPTH RESURFACING AND ADA IMPROVEMENTS (PAYBACK IN 2024 & 2025)	\$3,250,000	Nov. 13, 2024: Project is complete.
HIGHWAY CSAH 4	073-070-025	2023	STEARNS COUNTY	STEARNS CSAH 4 AND CSAH 133, CONSTRUCT ROUND-A-BOUT.	\$1,800,000	Nov. 13, 2024: Project is complete. Finishing final paperwork.

Route System	Project Number	Fiscal Year	Agency	Description	Project Total	Status Update as of Fall 2024
HIGHWAY CSAH 75	073-675-042	2023	STEARNS COUNTY	**AC**MN270**: CSAH 75, REPLACE BRIDGE 6819 OVER SAUK RIVER (PAYBACK IN 2024 & 2025)	\$5,000,000	Nov. 13, 2024: Project is complete. Finishing final paperwork.
HIGHWAY	073-070-029	2023	STEARNS COUNTY	STEARNS COUNTY – VARIOUS INTERSECTIONS, UPGRAGE SIGNAL HEADS AND COUNTDOWN TIMERS	\$684,000	Nov. 13, 2024: Project is complete. Finishing final paperwork.
LOCAL STREETS	162-141-008AC	2023	SAINT CLOUD	**AC**: ST CLOUD MSAS 141 (COOPER AVE), FROM TRAVERSE ROAD TO STEARNS CSAH 75, RECONSTRUCTION WITH BICYCLE LANES AND SIDEWALK (PAYBACK 1 OF 1)	\$5,147,060	Oct. 14, 2024: The final inspection report was completed by MnDOT. City is working on final documentation preparation.
LOCAL STREETS	220-090-002	2023	SARTELL	HERITAGE DRIVE PATH CONNECTIVITY AND ENHANCEMENTS FROM HUNTINGTON DR S TO AMBER AVE S. & 2 X-WALKS ALONG HERITAGE DR.	\$459,121	Nov. 1, 2024: The project construction is complete. State Aid completed their final inspection report on Oct. 25, 2024, with no discrepancies needing to be resolved. The city is working with the contractor to complete final paperwork.
LOCAL STREETS	220-113-002AC	2023	SARTELL	**AC**: SARTELL 19 TH AVE, FROM STEARNS CSAH 4 TO STEARNS CSAH 133, RECONSTRUCTION (PAYBACK 1 OF 1)	\$7,037,903	Nov. 1, 2024: The city is working with the contractor to address two remaining punch list items and finalize closeout documents, including final payment. The goal is to have the project closed out by the end of 2024.
LOCAL STREETS	220-090-003	2023	SARTELL	CONSTRUCT NEW TRAILS AND SIDEWALK IN GAP AREAS IN THE CITY OF SARTELL	\$458,740	Nov. 1, 2024: The project construction is complete. State Aid completed their final inspection report on Aug. 9, 2024, with no discrepancies needing to be resolved. The city is working with the contractor to complete final paperwork.
LOCAL STREETS	71-00129	2023	MNDOT	BNSF RR, RE-ALIGNMENT AND NEW SIGNAL INSTALL AT CR 65, 42 ND ST, HAVEN TWP, SHERBURNE COUNTY	\$300,000	Oct. 15, 2024: This project still remains on hold due to ongoing Right-of-Way issues.
HIGHWAY MN 23	0503-91	2023	MNDOT	**PRS**AC**: MN 23, AT US 10 INTERCHANGE IN ST. CLOUD, RECONSTRUCT MN 23 FROM .1 MI W OF LINCOLN AVE TO .1 MI W OF CR 1; RECONSTRUCT US 10 FROM .2 MI W OF ST. GERMAIN TO .1 MI N OF 15TH AVE SE; REPLACE BRIDGES OVER US 10, BR# 9021 WITH BR#05019 AND BR#9022 WITH BR# 05018; INCLUDES MULTIMODAL IMPROVEMENTS (GREATER MN RELIABILITY). CONSTRUCT 4TH ST BRIDGE OVER US 10. (PAYBACK IN 2024 & 2025)	\$44,480,000	Oct. 15, 2024: Project will be substantially complete by November 2024. Currently project is about 5.5% over budget. Paid to date (September 2024) was \$38,200,000.
HIGHWAY MN 23	0503-91S	2023	MNDOT	**PRS**AC**: MN 23, AT US 10 INTERCHANGE IN ST. CLOUD, RECONSTRUCT MN 23 FROM .1 MI W OF LINCOLN AVE TO .1 MI W OF CR 1; RECONSTRUCT US 10 FROM .2 MI W OF ST. GERMAIN TO .1 MI N OF 15TH AVE SE; REPLACE BRIDGES OVER US 10, BR# 9021 WITH BR#05019 AND BR#9022 WITH BR# 05018; INCLUDES MULTIMODAL IMPROVEMENTS (GREATER MN RELIABILITY). CONSTRUCT 4TH ST BRIDGE OVER US 10. (PAYBACK IN 2024 & 2025)	\$750,000	Oct. 15, 2024: Project will be substantially complete by November 2024. Currently project is about 5.5% over budget. Paid to date (September 2024) was \$38,200,000.
HIGHWAY MN 23	0503-91GMNR	2023	MNDOT	**PRS**AC**: MN 23, AT US 10 INTERCHANGE IN ST. CLOUD, RECONSTRUCT MN 23 FROM .1 MI W OF LINCOLN AVE TO .1 MI W OF CR 1; RECONSTRUCT US 10 FROM .2 MI W OF ST. GERMAIN TO .1 MI N OF 15TH AVE SE; REPLACE BRIDGES OVER US 10, BR# 9021 WITH BR#05019 AND BR#9022 WITH BR# 05018; INCLUDES MULTIMODAL IMPROVEMENTS (GREATER MN RELIABILITY). CONSTRUCT 4TH ST BRIDGE OVER US 10. (PAYBACK IN 2024 & 2025)	\$3,770,000	Oct. 15, 2024: Project will be substantially complete by November 2024. Currently project is about 5.5% over budget. Paid to date (September 2024) was \$38,200,000.
HIGHWAY MN 65, US 10	8823-407	2023	MNDOT	**IDIQ**: VARIOUS LOCATIONS: INSTALL HIGH TENSION CABLE BARRIER IN THE MEDIAN, MN 65 (ISANTI/ANOKA CO LINE TO S CAMBRIDGE), US 10 (LITTLE FALLS TO HALFWAY CROSSING &	\$7,556,472	Oct. 15, 2024: This project is substantially complete. The let amount was \$8.75 million, currently \$9.48 million has been paid out, approximately 8.3% over the let amount.

Route System	Project Number	Fiscal Year	Agency	Description	Project Total	Status Update as of Fall 2024
				ST CLOUD TO CLEAR LAKE)(IDIQ MAX \$15,000,000 MIN \$7,556,472)		
TRANSIT	TRF-0048-24H	2024	SAINT CLOUD	SECT 5307: ST. CLOUD MTC; OPERATING ASSISTANCE	\$12,058,300	Dec. 4, 2024: FY 2024 operations ended on Sept. 30, 2024.
TRANSIT	TRF-0048-24I	2024	SAINT CLOUD	ST CLOUD MTC – PARATRANSIT OPERATING	\$5,584,700	Dec. 4, 2024: FY 2024 operations ended on Sept. 30, 2024.
TRANSIT	TRF-0048-24J	2024	SAINT CLOUD	ST CLOUD MTC – NORTHSTAR COMMUTER OPERATING	\$558,000	Dec. 4, 2024: FY 2024 operations ended on Sept. 30, 2024.
TRANSIT	TRF-0048-24E	2024	SAINT CLOUD	SECT 5307: ST. CLOUD MTC; OFFICE EQUIP, IT & COMMUNICATION PROJECTS	\$80,000	Dec. 4, 2024: IT equipment has been received. Project is completed.
TRANSIT	TRS-0048-24F	2024	SAINT CLOUD	ST. CLOUD MTC; PURCHASE EIGHT (8) CLASS 400LF CNG REPLACEMENT BUSES	\$3,080,000	Dec. 4, 2024: Project is in process. A purchase order has been issued for the 400LF DAR CNG replacement buses.
TRANSIT	TRF-0048-24G	2024	SAINT CLOUD	SECT 5307: ST. CLOUD MTC; MAINTENANCE TOOLS & EQUIPMENT	\$105,000	Dec. 4, 2024: Maintenance tools have been received. Project is completed.
TRANSIT	TRF-0048-24K	2024	SAINT CLOUD	SECT5307: ST CLOUD MTC; FACILITY IMPROVEMENTS	\$1,810,000	Dec. 4, 2024: Project is still pending.
TRANSIT	TRF-9503-24	2024	MNDOT	SECTION 5310: WACOSA, INC.; PURCHASE ONE (1) REPLACEMENT <30' (CLASS 400) BUS	\$228,000	Oct. 2, 2024: Vehicle has not been ordered.
LOCAL STREETS	071-070-044	2024	SHERBURNE COUNTY	INSTALL INTERSECTION LIGHTING ON VARIOUS SHERBURNE COUNTY ROADS	\$524,000	Nov. 15, 2024: Project is still under construction due to issues with transformer availability. Hoping to still complete project yet in fall 2024.
LOCAL STREETS	071-070-045	2024	SHERBURNE COUNTY	INSTALL SINUSOIDAL RUMBLE STRIPS ON VARIOUS SHERBURNE COUNTY ROADS	\$180,000	Nov. 15, 2024: Project is complete.
HIGHWAY CSAH 75	073-675-041AC1	2024	STEARNS COUNTY	**AC**: STEARNS CSAH 75, FROM TH 15 TO COOPER AVE FULL DEPTH RESURFACING AND ADA IMPROVEMENTS (PAYBACK 1 OF 2).	\$3,250,000	Nov. 13, 2024: Project is complete.
HIGHWAY CSAH 133	073-733-006	2024	STEARNS COUNTY	STEARNS CSAH 133 FROM STEARNS CSAH 75 TO 15 TH AVE IN ST JOSEPH; EXPAND TO 4 LANE, INTERSECTION IMPROVEMENTS AT ELM ST, DUAL LEFT TURN LANES FROM EB CSAH 75 TO NB CSAH 133	\$4,375,000	Nov. 13, 2024: Bids opened Oct. 31, 2024. Work will take place in 2025.
HIGHWAY CSAH 75	073-675-042AC1	2024	STEARNS COUNTY	**AC**MN270**: CSAH 75, REPLACE BRIDGE 6819 OVER SAUK RIVER (PAYBACK 1 OF 2)	\$5,000,000	Nov. 13, 2024: Project is complete. Finishing final paperwork.
LOCAL STREETS	073-596-010	2024	STEARNS COUNTY	**MN277**CR 120, RECONSTRUCT ROUNDABOUT AT STEARNS CR 120 & CSAH 1 & FROM 450 FT EAST OF NB MN 15 ENTRANCE RAMP TO CSAH 1, MILL AND OVERLAY	\$2,121,105	Nov. 13, 2024: Project is complete. Working on final paperwork. Project is expected to be closed out in spring 2025.
LOCAL STREETS	162-080-009	2024	SAINT CLOUD	**CRP**CITY OF ST CLOUD: INSTALL ELECTRIC VEHICLE CHARGING STATION, STEARNS HISTORY MUSEUM	\$250,000	Oct. 14, 2024: Contract awarded to Erickson Electric. Construction is anticipated in summer 2025. Delegated Contract Process (DCP) has begun with District State Aid Engineer (DSAE) and Office of Civil Rights (OCR).
LOCAL STREETS	220-090-004	2024	SARTELL	**CRP** BIKEWAY ENGINEERING, SARTELL BRIDGE TO BENTON DRIVE IN THE CITY OF SARTELL	\$224,800	Nov. 1, 2024: The city has completed the public engagement through project surveys and outreach. Project meetings have been held with the dam facility, adjacent property owners, and other stakeholders and is currently working on design. Topographic survey has been obtained, geotechnical investigations are complete and an archeological survey is underway. Due to the timing of site investigations, design has been slightly delayed and should be completed by the first quarter of 2025. Construction documents

Route System	Project Number	Fiscal Year	Agency	Description	Project Total	Status Update as of Fall 2024
						should be ready for the next construction phase by the end of the first quarter of 2025.
LOCAL STREETS	191-104-006	2024	SAUK RAPIDS	RECONSTRUCT 2 ND AVE S FROM 110' SOUTH OF BENTON DR TO 10 TH ST S, INCLUDING SIDEWALK, ADA, LIGHTING, DRAINAGE AND WATERMAIN IMPROVEMENTS IN THE CITY OF SAUK RAPIDS	\$3,758,476	Nov. 8, 2024: Construction is nearing substantial completion, anticipated by Nov. 15, 2024. Final lift paving and final striping is planned for spring of 2025.
HIGHWAY MN 23, US 10	0503-91AC	2024	MNDOT	**PRS**AC**: MN 23, AT US 10 INTERCHANGE IN ST. CLOUD, RECONSTRUCT MN 23 FROM .1 MI W OF LINCOLN AVE TO .1 MI W OF CR 1; RECONSTRUCT US 10 FROM .2 MI W OF ST. GERMAIN TO .1 MI N OF 15TH AVE SE; REPLACE BRIDGES OVER US 10, BR# 9021 WITH BR#05019 AND BR#9022 WITH BR# 05018; INCLUDES MULTIMODAL IMPROVEMENTS (GREATER MN RELIABILITY). CONSTRUCT 4TH ST BRIDGE OVER US 10. (PAYBACK 1 OF 2)	\$44,480,000	Oct. 15, 2024: Project will be substantially complete by November 2024. Currently project is about 5.5% over budget. Paid to date (September 2024) was \$38,200,000.