



Saint Cloud Area Planning Organization Annual Listing of Obligated Projects
2021-2025

Route System	Project Number	Fiscal Year	Agency	Description	Project Total	Status Update as of Fall 2025/Winter 2026
TRANSIT	TRF-0048-21L	2021	SAINT CLOUD	ST. CLOUD MTC; OPERATIONS FACILITY IMPROVEMENTS	\$1,250,000	Oct. 21, 2025: Project is still ongoing. Anticipated close out in 2025.
HIGHWAY I 94	8823-403	2022	MNDOT	I-94, DYANMIC MESSAGE SIGN REPLACEMENT AT 5 LOCATIONS IN STEARNS AND WRIGHT COUNTIES	\$140,000	Jan. 5, 2026: As of November 2025 nothing has been done with this project and no bids were solicited.
HIGHWAY MN 23	0503-92	2022	MNDOT	MN 23, INSTALL FIBER OPTIC FROM BENTON CSAH 1 TO MN 25 IN FOLEY	\$380,000	Sept. 29, 2025: Benton County has dropped the project. No funds were spent on the construction of this project. MnDOT had sent funds to Benton County to do final design of the MnDOT fiber that was to be included in their project. The final design will ultimately be used again for a stand alone project at some point in the future.
TRANSIT	TRF-0048-23J	2023	SAINT CLOUD	ST. CLOUD MTC; WESTERN TRANSIT CENTER	\$4,000,000	Oct. 21, 2025: Project is still in progress.
LOCAL STREETS	220-090-002	2023	SARTELL	HERITAGE DRIVE PATH CONNECTIVITY AND ENHANCEMENTS FROM HUNTINGTON DR S TO AMBER AVE S. & 2 X-WALKS ALONG HERITAGE DR.	\$459,121	Nov. 12, 2025: Project is 100% complete. Final paperwork has been submitted.
LOCAL STREETS	220-090-003	2023	SARTELL	CONSTRUCT NEW TRAILS AND SIDEWALK IN GAP AREAS IN THE CITY OF SARTELL	\$458,740	Nov. 12, 2025: Project is 100% complete. Final paperwork has been submitted.
LOCAL STREETS	71-00129	2023	MNDOT	BNSF RR, RE-ALIGNMENT AND NEW SIGNAL INSTALL AT CR 65, 42 ND ST, HAVEN TWP, SHERBURNE COUNTY	\$300,000	Jan. 5, 2026: Project has been completed on Oct. 8, 2025.
HIGHWAY MN 23	0503-91	2023	MNDOT	**PRS**AC**: MN 23, AT US 10 INTERCHANGE IN ST. CLOUD, RECONSTRUCT MN 23 FROM .1 MI W OF LINCOLN AVE TO .1 MI W OF CR 1; RECONSTRUCT US 10 FROM .2 MI W OF ST. GERMAIN TO .1 MI N OF 15TH AVE SE; REPLACE BRIDGES OVER US 10, BR# 9021 WITH BR#05019 AND BR#9022 WITH BR# 05018; INCLUDES MULTIMODAL IMPROVEMENTS (GREATER MN RELIABILITY). CONSTRUCT 4TH ST BRIDGE OVER US 10. (PAYBACK IN 2024 & 2025)	\$44,480,000	Feb. 4, 2026: Project is 95% complete. Waiting on CO and Encumbrance to come through. Inspector following up with prime and city on city items. After these items are complete, the state will issue the semi-final voucher and start the 1516.3 requirements process.
HIGHWAY MN 23	0503-91S	2023	MNDOT	**PRS**AC**: MN 23, AT US 10 INTERCHANGE IN ST. CLOUD, RECONSTRUCT MN 23 FROM .1 MI W OF LINCOLN AVE TO .1 MI W OF CR 1; RECONSTRUCT US 10 FROM .2 MI W OF ST. GERMAIN TO .1 MI N OF 15TH AVE SE; REPLACE BRIDGES OVER US 10, BR# 9021 WITH BR#05019 AND BR#9022 WITH BR# 05018; INCLUDES MULTIMODAL IMPROVEMENTS (GREATER MN RELIABILITY). CONSTRUCT 4TH ST BRIDGE OVER US 10. (PAYBACK IN 2024 & 2025)	\$750,000	Feb. 4, 2026: Project is 95% complete. Waiting on CO and Encumbrance to come through. Inspector following up with prime and city on city items. After these items are complete, the state will issue the semi-final voucher and start the 1516.3 requirements process.
HIGHWAY MN 23	0503-91GMNR	2023	MNDOT	**PRS**AC**: MN 23, AT US 10 INTERCHANGE IN ST. CLOUD, RECONSTRUCT MN 23 FROM .1 MI W OF LINCOLN AVE TO .1 MI W OF CR 1; RECONSTRUCT US 10 FROM .2 MI W OF ST. GERMAIN TO .1 MI N OF 15TH AVE SE; REPLACE BRIDGES OVER US 10, BR# 9021 WITH BR#05019 AND BR#9022 WITH BR# 05018; INCLUDES MULTIMODAL IMPROVEMENTS (GREATER MN RELIABILITY). CONSTRUCT 4TH ST BRIDGE OVER US 10. (PAYBACK IN 2024 & 2025)	\$3,770,000	Feb. 4, 2026: Project is 95% complete. Waiting on CO and Encumbrance to come through. Inspector following up with prime and city on city items. After these items are complete, the state will issue the semi-final voucher and start the 1516.3 requirements process.
HIGHWAY MN 65, US 10	8823-407	2023	MNDOT	**IDIQ**: VARIOUS LOCATIONS: INSTALL HIGH TENSION CABLE BARRIER IN THE MEDIAN, MN 65 (ISANTI/ANOKA CO LINE TO S CAMBRIDGE), US 10 (LITTLE FALLS TO HALFWAY CROSSING &	\$7,556,472	Jan. 5, 2026: MnDOT is still working on issues regarding payments with this project.

Route System	Project Number	Fiscal Year	Agency	Description	Project Total	Status Update as of Fall 2025/Winter 2026
				ST CLOUD TO CLEAR LAKE)(IDIQ MAX \$15,000,000 MIN \$7,556,472)		
TRANSIT	TRS-0048-24F	2024	SAINT CLOUD	ST. CLOUD MTC; PURCHASE EIGHT (8) CLASS 400LF CNG REPLACEMENT BUSES	\$3,080,000	Oct. 21, 2025: This project has been superseded by TRF-0048-25I.
TRANSIT	TRF-0048-24K	2024	SAINT CLOUD	SECT5307: ST CLOUD MTC; FACILITY IMPROVEMENTS	\$1,810,000	Oct. 21, 2025: Project is in progress.
TRANSIT	TRF-9503-24	2024	MNDOT	SECTION 5310: WACOSA, INC.; PURCHASE ONE (1) REPLACEMENT <30' (CLASS 400) BUS	\$228,000	Oct. 9, 2025: Recipient is waiting on receipt of vehicle.
LOCAL STREETS	071-070-044	2024	SHERBURNE COUNTY	INSTALL INTERSECTION LIGHTING ON VARIOUS SHERBURNE COUNTY ROADS	\$524,000	Dec. 5, 2025: Project has been completed.
HIGHWAY CSAH 133	073-733-006	2024	STEARNS COUNTY	STEARNS CSAH 133 FROM STEARNS CSAH 75 TO 15 TH AVE IN ST JOSEPH; EXPAND TO 4 LANE, INTERSECTION IMPROVEMENTS AT ELM ST, DUAL LEFT TURN LANES FROM EB CSAH 75 TO NB CSAH 133	\$4,375,000	Dec. 9, 2025: Project is substantially complete and is open to traffic. Project total to date paid including retainage is \$3,937,405.10 so this project should be well under budget once the county makes the final payment next summer.
LOCAL STREETS	073-596-010	2024	STEARNS COUNTY	**MN277**CR 120, RECONSTRUCT ROUNDABOUT AT STEARNS CR 120 & CSAH 1 & FROM 450 FT EAST OF NB MN 15 ENTRANCE RAMP TO CSAH 1, MILL AND OVERLAY	\$2,121,105	Dec. 9, 2025: Final payment made to contractor in July 2025. Project is complete.
LOCAL STREETS	162-080-009	2024	SAINT CLOUD	**CRP**CITY OF ST CLOUD: INSTALL ELECTRIC VEHICLE CHARGING STATION, STEARNS HISTORY MUSEUM	\$250,000	Oct. 20, 2025: Final completion date was Sept. 30, 2025. Charging stations are currently in use.
LOCAL STREETS	220-090-004	2024	SARTELL	**CRP** BIKEWAY ENGINEERING, SARTELL BRIDGE TO BENTON DRIVE IN THE CITY OF SARTELL	\$224,800	Nov. 12, 2025: Project is complete. Working on the final paperwork and final pay request.
LOCAL STREETS	191-104-006	2024	SAUK RAPIDS	RECONSTRUCT 2 ND AVE S FROM 110' SOUTH OF BENTON DR TO 10 TH ST S, INCLUDING SIDEWALK, ADA, LIGHTING, DRAINAGE AND WATERMAIN IMPROVEMENTS IN THE CITY OF SAUK RAPIDS	\$3,758,476	Dec. 5, 2025: Construction is complete. The project is in the process of being finalized out with MnDOT.
HIGHWAY MN 23, US 10	0503-91AC	2024	MNDOT	**PRS**AC**: MN 23, AT US 10 INTERCHANGE IN ST. CLOUD, RECONSTRUCT MN 23 FROM .1 MI W OF LINCOLN AVE TO .1 MI W OF CR 1; RECONSTRUCT US 10 FROM .2 MI W OF ST. GERMAIN TO .1 MI N OF 15TH AVE SE; REPLACE BRIDGES OVER US 10, BR# 9021 WITH BR#05019 AND BR#9022 WITH BR# 05018; INCLUDES MULTIMODAL IMPROVEMENTS (GREATER MN RELIABILITY). CONSTRUCT 4TH ST BRIDGE OVER US 10. (PAYBACK 1 OF 2)	\$44,480,000	Feb. 4, 2026: Project is 95% complete. Waiting on CO and Encumbrance to come through. Inspector following up with prime and city on city items. After these items are complete, the state will issue the semi-final voucher and start the 1516.3 requirements process.
TRANSIT	TRF-0048-25A	2025	SAINT CLOUD	SECT5307: ST CLOUD MTC; OPERATING ASSISTANCE	\$11,082,400	Oct. 21, 2025: Operating assistance grant concluded on Sept. 30, 2025.
TRANSIT	TRF-0048-25B	2025	SAINT CLOUD	ST CLOUD MTC; PARATRANSIT OPERATING	\$6,453,400	Oct. 21, 2025: Paratransit operating grant concluded on Sept. 30, 2025.
TRANSIT	TRF-0048-25C	2025	SAINT CLOUD	ST CLOUD MTC; NORTHSTAR COMMUTER OPERATING	\$734,500	Oct. 21, 2025: Northstar Commuter operating grant concluded on Sept. 30, 2025.
TRANSIT	TRF-0048-25D	2025	SAINT CLOUD	SECT5307: ST CLOUD MTC; MAINTENANCE TOOLS & EQUIPMENT	\$15,000	Oct. 21, 2025: Grant application is in process.
TRANSIT	TRF-0048-25E	2025	SAINT CLOUD	SECT5307: ST CLOUD MTC; TWO (2) REPLACEMENT OPERATIONS VEHICLES	\$80,000	Oct. 21, 2025: Grant application is in process.
TRANSIT	TRF-0048-25F	2025	SAINT CLOUD	SECT5307: ST CLOUD MTC; OFFICE EQUIP, IT & COMMUNICATION PROJECTS	\$535,000	Oct. 21, 2025: Grant application is in process.
TRANSIT	TRF-0048-25G	2025	SAINT CLOUD	SECT5307: ST CLOUD MTC; FACILITY IMPROVEMENTS	\$650,000	Oct. 21, 2025: Grant application is in process.

Route System	Project Number	Fiscal Year	Agency	Description	Project Total	Status Update as of Fall 2025/Winter 2026
TRANSIT	TRS-0048-25B	2025	SAINT CLOUD	ST. CLOUD MTC; PURCHASE ONE (1) CLASS 700 REPLACEMENT CNG BUS	\$729,000	Oct. 21, 2025: Grant application is in process.
TRANSIT	TRF-0048-25H	2025	SAINT CLOUD	SECTION 5339: ST CLOUD MTC; PURCHASE ONE (1) CLASS 400LF CNG REPLACEMENT BUS	\$367,000	Oct. 21, 2025: Grant application is in process.
TRANSIT	TRS-0048-25C	2025	SAINT CLOUD	ST CLOUD MTC; PURCHASE FIVE (5) CLASS 400LF CNG REPLACEMENT BUSES.	\$1,835,000	Oct. 21, 2025: Grant application is in process.
TRANSIT	TRF-0048-25I	2025	SAINT CLOUD	ST CLOUD MTC; PURCHASE EIGHT (8) CLASS 400LF CNG REPLACEMENT BUSES. FUNDS PREVIOUSLY TRANSFERRED FROM FHWA (STBGP) TO FTA	\$3,080,000	Oct. 21, 2025: The project is still in progress. A purchase order has been issued. Grant application is in progress. This project replaces TRS-0048-24F.
TRANSIT	TRF-9503-25	2025	MNDOT	SECTION 5310: WACOSA, INC.; PURCHASE ONE (1) REPLACEMENT <30' (CLASS 400) BUS	\$216,900	Oct. 9, 2025: Office of Transit and Active Transportation grant agreement is anticipated to be executed with WACOSA in fall 2025.
TRANSIT	TRF-9503-25A	2025	MNDOT	SECTION 5310: WACOSA, INC.; PURCHASE ONE (1) CLASS 200 MINI-VAN FOR SERVICE EXPANSION	\$90,000	Oct. 9, 2025: Office of Transit and Active Transportation grant agreement is anticipated to be executed with WACOSA in fall 2025.
TRANSIT	TRF-9136-25	2025	MNDOT	SECTION 5310: A HOME FOR THE DAY; PURCHASE ONE (1) CLASS 200 MINI-VAN FOR SERVICE EXPANSION	\$90,000	Oct. 9, 2025: Project has been removed from Federal Transit Administration Section 5310 Program funding as recipient is not an eligible organization to receive FTA Section 5310 Program funds. Eligible organizations must be non-profit organizations and At Home for the Day is a private for-profit organization.
HIGHWAY CSAH 1	005-070-014	2025	BENTON COUNTY	BENTON COUNTY CSAH1/CSAH 29 INTERSECTION, CONSTRUCT ROUND-A-BOUT	\$2,575,841	Nov. 14, 2025: This project has been let and awarded at \$2,605,440.03. Construction work has started but has been suspended until spring 2026.
HIGHWAY CSAH 1	005-070-014CRP	2025	BENTON COUNTY	**CRP**BENTON COUNTY CSAH1/CSAH 29 INTERSECTION, CONSTRUCT ROUND-A-BOUT	\$550,000	Nov. 14, 2025: This project has been let and awarded at \$2,605,440.03. Construction work has started but has been suspended until spring 2026.
LOCAL STREETS	071-596-008	2025	SHERBURNE COUNTY	SHERBURNE CR 65 & 45 TH AVE, REALIGNMENT AND ACCESS CONSOLIDATION WITH US 10 & BNSF RR XING (ASSOCIATED SP 071-596-008)	\$1,300,000	Dec. 5, 2025: Project has been completed.
LOCAL STREETS	071-596-008	2025	SHERBURNE COUNTY	SHERBURNE CR 65 & 45 TH AVE, REALIGNMENT AND ACCESS CONSOLIDATION WITH US 10 & BNSF RR XING (ASSOCIATED SP 071-596-008)	\$1,200,000	Dec. 5, 2025: Project has been completed.
HIGHWAY US 10	7103-67	2025	SHERBURNE COUNTY	**CHAP 5** US 10, CONSTRUCT INTERSECTION IMPROVEMENTS AND WB ACCELERATION AT SHERBURNE CR 61 (ASSOCIATED WITH 071-596-013)	\$1,036,474	Dec. 5, 2025: Project has been completed.
HIGHWAY US 10	071-596-013	2025	SHERBURNE COUNTY	**CHAP 5** US 10, CONSTRUCT INTERSECTION IMPROVEMENTS AND WB ACCELERATION AT SHERBURNE CR 61 (ASSOCIATED WITH 071-596-013)	\$1	Dec. 5, 2025: Project has been completed.
HIGHWAY CSAH 2	073-070-028	2025	STEARNS COUNTY	CSAH 2, CONSTRUCT ROUND-A-BOUT AT MINNESOTA ST IN ST JOSEPH	\$555,555	Dec. 9, 2025: Project is substantially complete and open to traffic. County is still waiting on the installation of some street lighting units due to long lead times on delivery of light poles. County is retaining 5% now and plans on making final payment summer 2026.
HIGHWAY CSAH 2	073-070-028CRP	2025	STEARNS COUNTY	**CRP**CSAH 2, CONSTRUCT ROUND-A-BOUT AT MINNESOTA ST IN ST JOSEPH	\$1,444,445	Dec. 9, 2025: Project is substantially complete and open to traffic. County is still waiting on the installation of some street lighting units due to long lead times on delivery of light poles. County is retaining 5% now and plans on making final payment summer 2026.
LOCAL STREETS	162-120-008	2025	SAINT CLOUD	**AC**CRP**LINCOLN AVE SE; CONSTRUCT SIDEWALK FROM 4 TH ST SE TO 7 TH ST SE IN THE CITY OF ST CLOUD (PAYBACK IN 2026)	\$272,000	Oct. 20, 2025: Construction is substantially completed as of Oct. 10, 2025.

Route System	Project Number	Fiscal Year	Agency	Description	Project Total	Status Update as of Fall 2025/Winter 2026
N/A	220-080-007	2025	SARTELL	**AC**CRP**ELECTRIC VEHICLES; PURCHASE 4 SQUAD CARS FOR THE CITY OF SARTELL (PAYBACK IN 2026)	\$216,780	Nov. 12, 2025: Project is 100% complete. Final paperwork has been submitted.
LOCAL STREETS	220-070-001	2025	SARTELL	**AC**PINECONE ROAD/7 TH ST N INTERSECTION AND PEDESTRIAN IMPROVEMENTS (PAYBACK IN 2026)	\$650,000	Nov. 12, 2025: The project has been awarded to Design Electric. Pre-construction meeting was held on Oct. 13, 2025. Construction started on Nov. 10, 2025.
LOCAL STREETS	220-090-005	2025	SARTELL	**AC**CONSTRUCT HERITAGE DRIVE TRAIL BETWEEN AMBER AVE AND CSAH 1 AND SIDEWALKS NEAR RIVERVIEW INTERMEDIATE SCHOOL IN THE CITY OF SARTELL (PAYBACK IN 2026)	\$637,900	Nov. 12, 2025: The project has been awarded to Molitor Excavating. The contractor plans to start construction in the spring of 2026.
LOCAL STREETS	221-090-001	2025	WAITE PARK	CONSTRUCT TRAIL, ALONG CSAH 81/15 TH AVE FROM 830' N OF CSAH 75 TO 355' W OF 10 TH AVE IN THE CITY OF WAITE PARK	\$603,177	Dec. 9, 2025: Trail has been bid and is waiting for spring to begin construction. Anticipated trail completion by early July 2026.
LOCAL STREETS	091-070-028	2025	ST. CLOUD APO	**MN296**ENVIRONMENTAL DOCUMENTATION, FROM INTERSECTION OF 33 RD ST S & CSAH 75 TO US 10 IN THE CITY OF ST CLOUD.	\$1,000,000	Oct. 7, 2025: Proposals were evaluated and the contract was awarded to WSP, Inc. After awaiting approval from MnDOT pre-audit, the contract was signed. WSP is currently in the process of getting their sub-contractors under contract.
HIGHWAY MN 15	7303-52	2025	MNDOT	MN 15, BR 73019 OVER MN 15 AT CSAH 137, -REOVERLAY	\$1,200,000	Feb. 4, 2026: All work has been completed. Bridge opened to traffic on Aug. 8, 2025. Waiting to accept final turf this coming spring before project closeout.
HIGHWAY I 94	8823-375	2025	MNDOT	**ITS**I-94, DMS, CAMERAS AND FIBER AT MULTIPLE LOCATIONS FROM US 71 IN SAUK CENTRE TO MN 15 IN ST CLOUD	\$530,000	Feb. 10, 2026: All locations for this project with the exception of Collegeville on I-94 have been inspected by Traffic Management Systems. Fiber testing with the exception of MNIT fiber has been completed and accepted. MnDOT is still waiting on #8 cable to be installed at the Sauk Centre location of the project with an anticipated completion in spring/late spring 2026.
HIGHWAY MN 23, US 10	0503-91AC2	2025	MNDOT	**PRS**AC**: MN 23, AT US 10 INTERCHANGE IN ST. CLOUD, RECONSTRUCT MN 23 FROM .1 MI W OF LINCOLN AVE TO .1 MI W OF CR 1; RECONSTRUCT US 10 FROM .2 MI W OF ST. GERMAIN TO .1 MI N OF 15TH AVE SE; REPLACE BRIDGES OVER US 10, BR# 9021 WITH BR#05019 AND BR#9022 WITH BR# 05018; INCLUDES MULTIMODAL IMPROVEMENTS (GREATER MN RELIABILITY). CONSTRUCT 4TH ST BRIDGE OVER US 10. (PAYBACK 2 OF 2)	\$44,480,000	Feb. 4, 2026: Project is 95% complete. Waiting on CO and Encumbrance to come through. Inspector following up with prime and city on city items. After these items are complete, the state will issue the semi-final voucher and start the 1516.3 requirements process.