



Saint Cloud Area Planning Organization Annual Listing of Obligated Projects
2018-2020

Route System	Project Number	Fiscal Year	Agency	Description	Project Total	Status Update as of Fall 2020
Transit	TRF-0048-18TA	2018	Metro Bus	Sect 5339: St. Cloud MTC: Canopy for CNG fueling station	\$200,000	Sept. 18, 2020: Project is complete.
Transit	TRF-0048-18E	2018	Metro Bus	Sect 5307: St. Cloud MTC; Capital bus shelter amenities	\$25,000	Sept. 18, 2020: Project will be completed by late fall 2020.
Transit	TRS-0048-18TA	2018	Metro Bus	St. Cloud MTC; Purchase mobile fare collection equipment	\$150,000	Sept. 18, 2020: Project is progressing and planned to be complete by the end of calendar year 2020.
PED/BIKE	233-090-001	2018	St. Joseph	CSAH 2 (Minnesota Street) in St Joseph, from 4 th Ave NW to Stearns Co CSAH 51, construct bike/ped trail with lighting	\$951,401	Sept. 24, 2020: Project construction complete. Construction contract closeout process initiated.
Transit	TRS-0048-19T	2019	Metro Bus	St. Cloud MTC; Purchase 9 (Class 400) <30 ft. replacement CNG DAR buses	\$1,890,000	Sept. 18, 2020: Production was delayed due to COVID-19. Buses should be on site by the end of calendar year 2020.
Transit	TRF-0048-19H	2019	Metro Bus	St. Cloud MTC: CNG canopy, phase II	\$175,000	Sept. 18, 2020: Project is complete.
Transit	TRF-0048-19D	2019	Metro Bus	Sect 5307: St. Cloud MTC; Capital maintenance tools & equipment	\$15,000	Sept. 18, 2020: In progress. Should be completed in 2020.
Transit	TRF-0048-19E	2019	Metro Bus	Sect 5307: St. Cloud MTC; Bus shelter amenities	\$25,000	Sept. 18, 2020: Delayed due to road construction in the areas of replacement. Estimate completion in 2021.
Transit	TRF-0048-19M	2019	Metro Bus	Sect 5307: St. Cloud MTC; Fare collection system upgrade	\$700,000	Sept. 18, 2020: Project is progressing and planned to be complete by the end of calendar year 2020.
Transit	TRF-0048-19G	2019	Metro Bus	Sect 5307: St. Cloud MTC; Facility improvements	\$250,000	Sept. 18, 2020: Improvements are progressing. Trench drain is complete. Remaining improvements should be complete by early 2021.
Transit	TRF-9503-19	2019	WACOSA	Purchase one (1) replacement <30' bus (Class 400) bus	\$81,000	Sept. 18, 2020: Vehicle accepted into service on July 10, 2020. Project is complete.
CSAH 3	005-603-029AC	2019	Benton County	**AC** Benton CSAH 3, from Benton Dr to TH 10, roadway expansion, incl bike/ped trail project (AC Payback 1 of 1)	\$6,405,331	Sept. 17, 2020: Waiting for final pay request.
PED/BIKE	162-090-008	2019	St. Cloud	Construct trail along 33 rd Street from Stearns CR 74 to Stearns CR 136 in St. Cloud	\$590,000	Contract awarded on 11/18/19. Tree removal has been completed. Construction to begin in spring.
PED/BIKE	220-591-005	2019	Sartell	Construct SRTS infrastructure improvements along 2 nd Ave N, 5 th Ave N, and 2-1/2 Street in Sartell	\$1,928,342	Sept. 23, 2020: Project is substantially completed. Final wearing course and remaining punch list items will be completed by next June.
RR	73-00137	2019	MNDOT	NLR RR, INSTALL GATES AT CSAH 134, RIDGEWOOD RD, ST. CLOUD, STEARNS COUNTY	\$194,984	Signals have been installed. MnDOT is waiting on final bill.
RR	73-00138	2019	MNDOT	NLR RR, UPGRADE EXISTING SIGNAL EQUIPMENT AT MSAS 102, 2 ND AVE N, WAITE PARK, STEARNS COUNTY	\$212,992	Signals have been installed. MnDOT is waiting on final bill.
Transit	TRF-0048-20	2020	Metro Bus	Sect 5307: St. Cloud MTC; Operating assistance	\$9,400,000	Sept. 18, 2020: In progress. Complete by 09/30/2020.
Transit	TRF-0048-20E	2020	Metro Bus	Sect 5307: St. Cloud MTC; Preventive maintenance	\$1,200,000	Sept. 18, 2020: In progress. Complete by 09/30/2020.
Transit	TRF-0048-20F	2020	Metro Bus	St. Cloud MTC - Paratransit operating	\$4,500,000	Sept. 18, 2020: In progress. Complete by 09/30/2020.
Transit	TRF-0048-20G	2020	Metro Bus	St. Cloud MTC - Northstar commuter operating	\$1,300,000	Sept. 18, 2020: In progress. Complete by 09/30/2020.
Transit	TRF-0048-20B	2020	Metro Bus	St. Cloud MTC; Office equip, IT & communication projects	\$35,000	Sept. 18, 2020: Grant has been approved. Estimated complete 2022.
Transit	TRF-0048-20C	2020	Metro Bus	St. Cloud MTC; Purchase maintenance tools & equipment	\$15,000	Sept. 18, 2020: Grant has been approved. Estimated completion 2021.
Transit	TRS-0048-20T	2020	Metro Bus	St. Cloud MTC; Replace five (5) 35 ft. Class 400 replacement buses (CNG)	\$1,125,000	Sept. 18, 2020: Grant has been approved. Waiting on state contract to be finalized with vendors.
Transit	TRS-0048-20TA	2020	Metro Bus	St. Cloud MTC; Purchase (1) Std 40 ft. replacement CNG fixed route bus	\$573,000	Sept. 18, 2020: Grant has been approved. Waiting on Consortium contract.

Route System	Project Number	Fiscal Year	Agency	Description	Project Total	Status Update as of Fall 2020
Transit	TRF-0048-20J	2020	Metro Bus	St. Cloud MTC; Fare collection system upgrade	\$1,000,000	Sept. 18, 2020: Project is progressing and planned to be complete by the end of calendar year 2020.
Transit	TRF-0048-20I	2020	Metro Bus	Sect 5307: Facility improvements	\$21,500	Sept. 18, 2020: Grant has been approved. Estimated completion 2022.
Transit	TRF-9503-20	2020	WACOSA	Purchase one (1) replacement <30' (Class 400) bus	\$87,000	Sept. 18, 2020: Grant agreement has not been executed due to waiting on approved State Vehicle Procurement Bid.
CSAH 8	005-608-009	2020	Benton County	Benton CSAH 8, from 0.6 miles east of MN 23 to Benton CR 47 in St. Cloud, reclamation (Tied to SP 005-070-007) (Payback in 2021)	\$650,000	Sept. 17, 2020: Project has been constructed.
CSAH 8	005-070-007	2020	Benton County	Benton CSAH 8, from 0.6 miles east of MN 23 to Benton CR 47 in St. Cloud, rumble stripe (Tied to SP 005-608-009) (Payback in 2021)	\$5,250	Sept. 17, 2020: Project has been constructed.
CSAH 75	073-675-040	2020	Stearns County	Stearns CSAH 75, from 15 th Ave in Waite Park to Park Ave in St. Cloud along Division St. rehabilitate concrete pavement (AC project payback 2022)	\$1,715,056	Plans are in state aid central office; anticipated we will have a late letting with only signal modifications being done in 2020. Majority of work will take place in 2021.
Local Streets	073-733-005	2020	Stearns County	**MN162** Explore options for alignment of Stearns CSAH 133 (2 nd Street S in Sartell) between Theisen Road and 19 th Avenue N	\$85,000	PM approved. Working on RFP, and with MnDOT on getting DBE goals and other approvals before sending out RFP.
MSAS 109	191-109-006	2020	Sauk Rapids	Sauk Rapids MSAS 109, from Summit Ave S to US 10 in Sauk Rapids, reconstruction Benton Dr, incl roadway, sidewalk, drainage and lighting	\$2,528,678	Sept. 18, 2020: Project is under construction with substantial completion (open to traffic) scheduled for Sept. 30, 2020.
Local Streets	091-070-027	2020	St. Cloud APO	**MN162** Explore options for alignment of Saint Cloud 33 rd Street South Mississippi River bridge and corridor connecting Stearns CSAH 75 (Roosevelt Road) with US 10	\$167,000	Sept. 17, 2020: Request for Proposal was issued on June 26, 2020. Consultant was selected Aug. 25. Final scope of work and contract is being negotiated.
I 94	7380-237	2020	MnDOT	I-94, at MN 23 interchange south of Waite Park, interchange safety revisions	\$2,200,000	Project was let on June 7, 2019, for \$2,022,141.35. Project construction started on Aug. 15, 2019. Anticipated completion in June 2020.
RR	73-00139	2020	MnDOT	NLR RR, install gates at CSAH 138, 54 th Ave N, Waite Park, Stearns County	\$240,000	Project is anticipated to be let on June 14, 2020.
Transit	TRF-9503-21	2021	WACOSA	Section 5310: WACOSA, Purchase one (1) replacement <30 ft (Class 400) bus	\$89,610	Sept. 18, 2020: Grant agreement has not been executed due to waiting on approved State Vehicle Procurement Bid.
MN 23	0503-90	2021	MnDOT	Resurface Hwy 23 from Benton CR 1 to Hwy 95; construct a reduced conflict intersection at Benton CR 8 east of St Cloud	\$3,261,524	This project was programmed as an Early Let, Late Award (ELLA). This would have been let in spring 2020 with construction beginning in September 2020. Due to an oversight, funding was pulled from FY 2020 instead of FY 2021.
MN 23	0503-90S	2021	MnDOT	Resurface Hwy 23 from Benton CR 1 to Hwy 95; construct a reduced conflict intersection at Benton CR 8 east of St Cloud	\$50,000	This project was programmed as an Early Let, Late Award (ELLA). This would have been let in spring 2020 with construction beginning in September 2020. Due to an oversight, funding was pulled from FY 2020 instead of FY 2021.

*Highlighted information denotes update was from March/April 2020.