



Saint Cloud Area Planning Organization Annual Listing of Obligated Projects
2018-2022

Route System	Project Number	Fiscal Year	Agency	Description	Project Total	Status Update as of Fall 2021
TRANSIT	TRF-0048-18E	2018	METRO BUS	SECT 5307: ST. CLOUD MTC; CAPITAL BUS SHELTER AMENITIES	\$25,000	Nov. 22, 2021: Project was delayed. Will be completed in 2022.
TRANSIT	TRS-0048-18TA	2018	METRO BUS	ST. CLOUD MTC; PURCHASE MOBILE FARE COLLECTION EQUIPMENT	\$150,000	Nov. 22, 2021: All funding from this grant has been implemented. Project is completed.
PED/BIKE	233-090-001	2018	ST JOSEPH	CSAH 2 (MINNESOTA STREET) IN ST JOSEPH, FROM 4 TH AVE NW TO STEARNS CO CSAH 51, CONSTRUCT BIKE/PED TRAIL WITH LIGHTING	\$951,401	Oct. 27, 2021: The construction contract has been closed and the final Delegated Contract Process paperwork submitted to District State Aid Engineer on July 22.
TRANSIT	TRS-0048-19T	2019	METRO BUS	ST. CLOUD MTC; PURCHASE 9 (CLASS 400) <30 FT. REPLACEMENT CNG DAR BUSES	\$1,890,000	Nov. 22, 2021: Buses are complete and in service.
TRANSIT	TRF-0048-19E	2019	METRO BUS	SECT 5307: ST. CLOUD MTC; BUS SHELTER AMENITIES	\$25,000	Nov. 22, 2021: Project is delayed due to the pandemic. Forecasted to be complete in 2023.
TRANSIT	TRF-0048-19M	2019	METRO BUS	SECT 5307: ST. CLOUD MTC; FARE COLLECTION SYSTEM UPGRADE	\$700,000	Nov. 22, 2021: All funding from this grant has been implemented. Project is complete.
TRANSIT	TRF-0048-19G	2019	METRO BUS	SECT 5307: ST. CLOUD MTC; FACILITY IMPROVEMENTS	\$250,000	Nov. 22, 2021: Projects are complete.
PED/BIKE	220-591-005	2019	SARTELL	CONSTRUCT SRTS INFRASTRUCTURE IMPROVEMENTS ALONG 2 ND AVE N, 5 TH AVE N, AND 2-1/2 STREET IN SARTELL	\$1,928,342	Oct. 25, 2021: This project is completed, and we are currently working on final paperwork with MnDOT District 3.
RR	73-00137	2019	MNDOT	NLR RR, INSTALL GATES AT CSAH 134, RIDGEWOOD RD, ST. CLOUD, STEARNS COUNTY	\$194,984	Nov. 19, 2021: Need to request final bill, though RR assumes they have been submitted and will be closed out. Final project cost was \$161,215.05.
RR	73-00138	2019	MNDOT	NLR RR, UPGRADE EXISTING SIGNAL EQUIPMENT AT MSAS 102, 2 ND AVE N, WAITE PARK, STEARNS COUNTY	\$212,992	Nov. 19, 2021: Final bill was submitted and paid. Project is completed. Final project cost was \$205,237.03.
TRANSIT	TRF-0048-20B	2020	METRO BUS	ST. CLOUD MTC; OFFICE EQUIP, IT & COMMUNICATION PROJECTS	\$35,000	Nov. 22, 2021: Grant has been approved. Estimated complete 2022.
TRANSIT	TRF-0048-20C	2020	METRO BUS	ST. CLOUD MTC; PURCHASE MAINTENANCE TOOLS & EQUIPMENT	\$15,000	Nov. 22, 2021: Projects are complete.
TRANSIT	TRS-0048-20T	2020	METRO BUS	ST. CLOUD MTC; REPLACE FIVE (5) 35 FT. CLASS 400 REPLACEMENT BUSES (CNG)	\$1,125,000	Nov. 22, 2021: Grant has been approved. Waiting on state contract to be finalized with vendors.
TRANSIT	TRS-0048-20TA	2020	METRO BUS	ST. CLOUD MTC; PURCHASE (1) STD 40 FT. REPLACEMENT CNG FIXED ROUTE BUS	\$573,000	Nov. 22, 2021: Grant has been approved. Waiting on Consortium contract.
TRANSIT	TRF-0048-20J	2020	METRO BUS	ST. CLOUD MTC; FARE COLLECTION SYSTEM UPGRADE	\$1,000,000	Nov. 22, 2021: Project is progressing; anticipated to be complete in FY 2022.
TRANSIT	TRF-0048-20I	2020	METRO BUS	SECT 5307: FACILITY IMPROVEMENTS	\$21,500	Nov. 22, 2021: Projects are progressing. Estimated completion in 2022.
TRANSIT	TRF-9503-20	2020	WACOSA	PURCHASE ONE (1) REPLACEMENT <30' (CLASS 400) BUS	\$87,000	Nov. 22, 2021: Vehicle has been ordered by not delivered.
CSAH 8	005-608-009	2020	BENTON COUNTY	BENTON CSAH 8, FROM 0.6 MILES EAST OF MN 23 TO BENTON CR 47 IN ST. CLOUD, RECLAMATION (TIED TO SP 005-070-007) (PAYBACK IN 2021)	\$650,000	Nov. 17, 2021: Project is complete. Final payment has been submitted. Waiting on State Aid finance to process payment.
CSAH 8	005-070-007	2020	BENTON COUNTY	BENTON CSAH 8, FROM 0.6 MILES EAST OF MN 23 TO BENTON CR 47 IN ST. CLOUD, RUMBLE STRIP (TIED TO SP 005-608-009) (PAYBACK IN 2021)	\$5,250	Nov. 17, 2021: Project is complete. Final payment has been submitted. Waiting on State Aid finance to process payment.
CSAH 75	073-675-040	2020	STEARNS COUNTY	STEARNS CSAH 75, FROM 15 TH AVE IN WAITE PARK TO PARK AVE IN ST CLOUD ALONG DIVISION ST. REHABILITATE CONCRETE PAVEMENT (AC PROJECT PAYBACK 2022)	\$1,715,056	Nov. 18, 2021: Work is substantially complete.
Local Streets	073-733-005	2020	STEARNS COUNTY	**MN162** EXPLORE OPTIONS FOR ALIGNMENT OF STEARNS CSAH 133 (2 ND STREET S IN SARTELL) BETWEEN THEISEN ROAD AND 19 TH AVENUE N	\$85,000	Nov. 18, 2021: MnDOT approval to proceed received on Nov. 15, 2021. Consultant to submit contract for county board approval on Nov. 30, 2021.

Route System	Project Number	Fiscal Year	Agency	Description	Project Total	Status Update as of Fall 2021
MSAS 109	191-109-006	2020	SAUK RAPIDS	SAUK RAPIDS MSAS 109, FROM SUMMIT AVE S TO US 10, IN SAUK RAPIDS, RECONSTRUCTION BENTON DR INCL ROADWAY, SIDEWALK, DRAINAGE AND LIGHTING	\$2,528,678	Nov. 19, 2021: Construction is complete. Due to drought conditions, turf monitoring will continue through next spring. Once that has been signed off, project will be closed out.
LOCAL STREETS	091-070-027	2020	ST. CLOUD APO	**MN 162** EXPLORE OPTIONS FOR ALIGNMENT OF SAINT CLOUD 33 RD STREET SOUTH MISSISSIPPI RIVER BRIDGE AND CORRIDOR CONNECTING STEARNS CSAH 75 (ROOSEVELT ROAD) WITH US 10	\$167,000	Nov. 15, 2021: Background and analysis task is essentially complete. Purpose and goals are partially complete. Progress is on hold for now while we await MN DNR review of material before preparing design criteria and alternatives for review.
RR	73-00139	2020	MNDOT	NLR RR, INSTALL GATES AT CSAH 138, 54 TH AVE N, WAITE PARK, STEARNS COUNTY	\$240,000	Nov. 19, 2021: Construction is complete, final bill was submitted and paid. Final project cost was \$228,295.58.
TRANSIT	TRF-9503-21	2021	WACOSA	SECTION 5310: WACOSA, PURCHASE ONE (1) REPLACEMENT <30 (CLASS 400) BUS	\$89,610	Nov. 22, 2021: Vehicle is under grant agreement.
MN 23	0503-90	2021	MNDOT	MN 23, FROM 0.1 MI W OF CR 1 TO MN 95, MILL AND OVERLAY, INCLUDE CONSTRUCT REDUCED CONFLICT INTERSECTION AT BENTON CSAH 8 EAST OF ST. CLOUD	\$3,261,524	Nov. 18, 2021: The certificate of Final Acceptance was sent to Tony Hughes (D3 ADE for construction) for signature. Contract should be closed by year end. Contract total for both -90 and -90S is \$4,077,444.19.
MN 23	0503-90S	2021	MNDOT	MN 23, FROM 0.1 MI W OF CR 1 TO MN 95, MILL AND OVERLAY, INCLUDE CONSTRUCT REDUCED CONFLICT INTERSECTION AT BENTON CSAH 8 EAST OF ST. CLOUD (HSIP PROJECT)	\$50,000	Nov. 18, 2021: The certificate of Final Acceptance was sent to Tony Hughes (D3 ADE for construction) for signature. Contract should be closed by year end. Contract total for both -90 and -90S is \$4,077,444.19.
TRANSIT	TRF-0048-21	2021	SAINT CLOUD	SECT 5307: ST. CLOUD MTC; OPERATING ASSISTANCE	\$9,400,000	Nov. 22, 2021: Operations completed Sept. 30, 2021.
TRANSIT	TRF-0048-21E	2021	SAINT CLOUD	SECT 5307: ST. CLOUD MTC; PREVENTIVE MAINTENANCE	\$1,200,000	Nov. 22, 2021: CARES funding was used to offset maintenance expenses for 2021.
TRANSIT	TRF-0048-21J	2021	SAINT CLOUD	ST. CLOUD MTC – PARATRANSIT OPERATING	\$4,500,000	Nov. 22, 2021: Operations completed Sept. 30, 2021.
TRANSIT	TRF-0048-21K	2021	SAINT CLOUD	ST. CLOUD MTC – NORTHSTAR COMMUTER OPERATING	\$1,300,000	Nov. 22, 2021: Operations completed Sept. 30, 2021.
TRANSIT	TRF-0048-21B	2021	SAINT CLOUD	SECT 5307: ST. CLOUD MTC; PURCHASE THREE (3) REPLACEMENT OPERATIONS VEHICLES	\$120,000	Nov. 22, 2021: Vehicles are complete and in service.
TRANSIT	TRF-0048-21C	2021	SAINT CLOUD	SECT 5307: ST. CLOUD MTC; OFFICE EQUIP, IT, & COMMUNICATION PROJECTS	\$68,500	Nov. 22, 2021: Grant has been approved. Completion is estimated to be 2023.
TRANSIT	TRF-0048-21F	2021	SAINT CLOUD	SECT 5307: ST. CLOUD MTC; PURCHASE MAINTENANCE TOOLS AND EQUIPMENT	\$135,000	Nov. 22, 2021: Grant has been approved. Completion is estimated to be 2023.
TRANSIT	TRF-0048-21L	2021	SAINT CLOUD	ST. CLOUD MTC; OPERATIONS FACILITY IMPROVEMENTS	\$1,250,000	Nov. 22, 2021: Grant has been approved. Estimated completion in 2024.
TRANSIT	TRF-0048-21M	2021	SAINT CLOUD	SECT 5307: ST. CLOUD MTC; WEBSITE UPDATE	\$25,000	Nov. 22, 2021: Grant has been approved. Estimated completion in 2023.
TRANSIT	TRS-0048-21TD	2021	SAINT CLOUD	ST. CLOUD MTC; PURCHASE (2) 40 FT. CLASS 700 REPLACEMENT CNG BUSES	\$1,180,000	Nov. 22, 2021: Grant has been approved. Waiting on Consortium contract.
TRANSIT	TRF-9504-21	2021	CONNECT ABILITY OF MINNESOTA, INC.	SECTION 5310: CONNECT ABILITY OF MINNESOTA, INC. MOBILITY MANAGEMENT 7/1/21 – 6/30/22	\$122,500	Nov. 22, 2021: Under grant agreement effective July 1, 2021, through June 30, 2022.
TRANSIT	TRF-9504-22	2021	CONNECT ABILITY OF MINNESOTA, INC.	SECTION 5310: CONNECT ABILITY OF MINNESOTA, INC. MOBILITY MANAGEMENT 7/1/22 – 6/30/23	\$126,617	Nov. 22, 2021: No action has taken place on this project. Funding cycle begins on July 1, 2022.

Route System	Project Number	Fiscal Year	Agency	Description	Project Total	Status Update as of Fall 2021
CSAH 8	005-070-007AC	2021	BENTON COUNTY	**AC** : BENTON CSAH 8, FROM 0.6 MILES EAST OF MN 23 TO BENTON CR 47 IN ST. CLOUD, RUMBLE STRIPE (TIED TO SP-005-608-009) (PAYBACK 1 OF 1)	\$5,250	Nov. 17, 2021: Project is complete. Final payment has been submitted. Waiting on State Aid finance to process payment.
CSAH 8	005-608-009AC	2021	BENTON COUNTY	**AC** : BENTON CSAH 8, FROM 0.6 MILES EAST OF MN 23 TO BENTON CR 47 IN ST. CLOUD, RECLAMATION (TIED TO SP 005-070-007) (PAYBACK 1 OF 1)	\$650,000	Nov. 17, 2021: Project is complete. Final payment has been submitted. Waiting on State Aid finance to process payment.
HIGHWAY CR 136	162-175-001	2021	SAINT CLOUD	ST. CLOUD; RECONSTRUCT STEARNS CR 136 FROM 22 ND ST S TO 33 RD ST S, TO MULTI MODAL CORRIDOR (ASSOCIATED WITH 162-591-005)	\$3,200,817	Nov. 18, 2021: Project is substantially completed as of October 2021.
HIGHWAY CR 136	162-591-005	2021	SAINT CLOUD	**AC** : ST. CLOUD: RECONSTRUCT STEARNS CR 136 FROM 22 ND ST S TO 33 RD ST S, TO MULTI MODAL CORRIDOR, PAYBACK IN 2024. (ASSOCIATED WITH 162-175-001)	\$536,543	March 26, 2021: Project is substantially completed as of October 2021.
HIGHWAY US 10	0502-116	2021	MNDOT	US 10 INSTALL MEDIAN CABLE BARRIER GUARDRAIL FROM CR 40 (N OF RICE) TO 66 TH ST (N OF SAUK RAPIDS) (HSIP)	\$1,379,584	Nov. 18, 2021: This project was let and awarded but due to a material supply issue it has not been completed. Hopefully it will be done in 2022.
HIGHWAY US 10	7103-64	2021	MNDOT	ST CLOUD HISTORICAL MARKER SITE – REINSTALL INTERPRETIVE PANELS WITH NEW CONCRETE FOOTINGS AND PAD, MINOR STONE REPAIRS TO HISTORICAL MARKER TO STABILIZE LOOSE STONES AND REPOINT MORTAR CRACKS	\$50,000	Nov. 18, 2021: This project is now scheduled for 2022.
PED/BIKE	191-090-002	2021	SAUK RAPIDS	CONSTRUCT NEW TRAIL ALONG MAYHEW LAKE ROAD FROM BENTON CSAH 3 TO OSAUKA RD IN CITY OF SAUK RAPIDS	\$393,000	Nov. 19, 2021: Construction is complete and final inspection has been done. Final punch list items including turf monitoring will continue into next spring.