



Saint Cloud Area Planning Organization Annual Listing of Obligated Projects
2018-2022

Route System	Project Number	Fiscal Year	Agency	Description	Project Total	Status Update as of Fall 2022
TRANSIT	TRF-0048-18E	2018	METRO BUS	SECT 5307: ST. CLOUD MTC; CAPITAL BUS SHELTER AMENITIES	\$25,000	Nov. 8, 2022: Project is complete.
TRANSIT	TRF-0048-19E	2019	METRO BUS	SECT 5307: ST. CLOUD MTC; BUS SHELTER AMENITIES	\$25,000	Nov. 8, 2022: Project is complete.
RR	73-00137	2019	MNDOT	NLR RR, INSTALL GATES AT CSAH 134, RIDGEWOOD RD, ST. CLOUD, STEARNS COUNTY	\$194,984	Nov. 2, 2022: Still waiting on final bill.
TRANSIT	TRF-0048-20B	2020	METRO BUS	ST. CLOUD MTC; OFFICE EQUIP, IT & COMMUNICATION PROJECTS	\$35,000	Nov. 8, 2022: Project is complete.
TRANSIT	TRS-0048-20T	2020	METRO BUS	ST. CLOUD MTC; REPLACE FIVE (5) 35 FT. CLASS 400 REPLACEMENT BUSES (CNG)	\$1,125,000	Nov. 8, 2022: In progress. Purchase order has been issued.
TRANSIT	TRS-0048-20TA	2020	METRO BUS	ST. CLOUD MTC; PURCHASE (1) STD 40 FT. REPLACEMENT CNG FIXED ROUTE BUS	\$573,000	Nov. 8, 2022: Grant has been approved. Waiting on Consortium contract.
TRANSIT	TRF-0048-20J	2020	METRO BUS	ST. CLOUD MTC; FARE COLLECTION SYSTEM UPGRADE	\$1,000,000	Nov. 8, 2022: Project is complete.
TRANSIT	TRF-9503-20	2020	WACOSA	PURCHASE ONE (1) REPLACEMENT <30' (CLASS 400) BUS	\$87,000	Nov. 17, 2022: Vehicle has been ordered but has not been delivered.
CSAH 75	073-675-040	2020	STEARNS COUNTY	STEARNS CSAH 75, FROM 15 TH AVE IN WAITE PARK TO PARK AVE IN ST CLOUD ALONG DIVISION ST. REHABILITATE CONCRETE PAVEMENT (AC PROJECT PAYBACK 2022)	\$1,715,056	Dec. 12, 2022: Punchlist work is complete. Working on final paperwork.
LOCAL STREETS	073-733-005	2020	STEARNS COUNTY	**MN162** EXPLORE OPTIONS FOR ALIGNMENT OF STEARNS CSAH 133 (2 ND STREET S IN SARTELL) BETWEEN THEISEN ROAD AND 19 TH AVENUE N	\$85,000	Dec. 12, 2022: Study is going to city council on Dec. 12, 2022, and county board on Dec. 13, 2022, for approval of findings.
MSAS 109	191-109-006	2020	SAUK RAPIDS	SAUK RAPIDS MSAS 109, FROM SUMMIT AVE S TO US 10, IN SAUK RAPIDS, RECONSTRUCTION BENTON DR INCL ROADWAY, SIDEWALK, DRAINAGE AND LIGHTING	\$2,528,678	Oct. 27, 2022: Project has been completed.
LOCAL STREETS	091-070-027	2020	ST. CLOUD APO	**MN 162** EXPLORE OPTIONS FOR ALIGNMENT OF SAINT CLOUD 33 RD STREET SOUTH MISSISSIPPI RIVER BRIDGE AND CORRIDOR CONNECTING STEARNS CSAH 75 (ROOSEVELT ROAD) WITH US 10	\$167,000	Oct. 14, 2022: Consultant has developed alternatives and applied the evaluation criteria. They are preparing for the last round of stakeholder/public input.
TRANSIT	TRF-9503-21	2021	WACOSA	SECTION 5310: WACOSA, PURCHASE ONE (1) REPLACEMENT <30 (CLASS 400) BUS	\$89,610	Nov. 17, 2022: Vehicle has been ordered but has not been delivered.
MN 23	0503-90	2021	MNDOT	MN 23, FROM 0.1 MI W OF CR 1 TO MN 95, MILL AND OVERLAY, INCLUDE CONSTRUCT REDUCED CONFLICT INTERSECTION AT BENTON CSAH 8 EAST OF ST. CLOUD	\$3,261,524	Nov. 9, 2022: Project is complete.
MN 23	0503-90S	2021	MNDOT	MN 23, FROM 0.1 MI W OF CR 1 TO MN 95, MILL AND OVERLAY, INCLUDE CONSTRUCT REDUCED CONFLICT INTERSECTION AT BENTON CSAH 8 EAST OF ST. CLOUD (HSIP PROJECT)	\$50,000	Nov. 9, 2022: Project is complete.
TRANSIT	TRF-0048-21C	2021	SAINT CLOUD	SECT 5307: ST. CLOUD MTC; OFFICE EQUIP, IT, & COMMUNICATION PROJECTS	\$68,500	Nov. 8, 2022: Project is complete.
TRANSIT	TRF-0048-21F	2021	SAINT CLOUD	SECT 5307: ST. CLOUD MTC; PURCHASE MAINTENANCE TOOLS AND EQUIPMENT	\$135,000	Nov. 8, 2022: Project is complete.
TRANSIT	TRF-0048-21L	2021	SAINT CLOUD	ST. CLOUD MTC; OPERATIONS FACILITY IMPROVEMENTS	\$1,250,000	Nov. 8, 2022: In progress. Estimated completion in 2024.
TRANSIT	TRF-0048-21M	2021	SAINT CLOUD	SECT 5307: ST. CLOUD MTC; WEBSITE UPDATE	\$25,000	Nov. 8, 2022: Project is complete.

Route System	Project Number	Fiscal Year	Agency	Description	Project Total	Status Update as of Fall 2022
TRANSIT	TRS-0048-21TD	2021	SAINT CLOUD	ST. CLOUD MTC; PURCHASE (2) 40 FT. CLASS 700 REPLACEMENT CNG BUSES	\$1,180,000	Nov. 8, 2022: Grant application has been approved. Waiting on Consortium contract.
TRANSIT	TRF-9504-21	2021	CONNECT ABILITY OF MINNESOTA, INC.	SECTION 5310: CONNECT ABILITY OF MINNESOTA, INC. MOBILITY MANAGEMENT 7/1/21 - 6/30/22	\$122,500	Nov. 17, 2022: Under current grant agreement. Grant terminates on June 30, 2022.
TRANSIT	TRF-9504-22	2021	CONNECT ABILITY OF MINNESOTA, INC.	SECTION 5310: CONNECT ABILITY OF MINNESOTA, INC. MOBILITY MANAGEMENT 7/1/22 - 6/30/23	\$126,617	Nov. 17, 2022: Grant agreement effective July 1, 2022, through June 30, 2023.
HIGHWAY CR 136	162-175-001	2021	SAINT CLOUD	ST. CLOUD; RECONSTRUCT STEARNS CR 136 FROM 22 ND ST S TO 33 RD ST S, TO MULTI MODAL CORRIDOR (ASSOCIATED WITH 162-591-005)	\$3,200,817	Nov. 8, 2022: Landwehr Construction Inc. was awarded the low bid for this project on June 7, 2021. Project is substantially completed as of November 2022, with exception to landscaping punch list items.
HIGHWAY CR 136	162-591-005	2021	SAINT CLOUD	**AC**: ST. CLOUD: RECONSTRUCT STEARNS CR 136 FROM 22 ND ST S TO 33 RD ST S, TO MULTI MODAL CORRIDOR, PAYBACK IN 2024. (ASSOCIATED WITH 162-175-001)	\$536,543	Nov. 8, 2022: Landwehr Construction Inc. was awarded the low bid for this project on June 7, 2021. Project is substantially completed as of November 2022, with exception to landscaping punch list items.
HIGHWAY US 10	0502-116	2021	MNDOT	US 10 INSTALL MEDIAN CABLE BARRIER GUARDRAIL FROM CR 40 (N OF RICE) TO 66 TH ST (N OF SAUK RAPIDS) (HSIP)	\$1,379,584	Dec. 12, 2022: This project was constructed in summer 2022. Project is complete. Project originally let on March 26, 2021, for \$1,307,572.
PED/BIKE	191-090-002	2021	SAUK RAPIDS	CONSTRUCT NEW TRAIL ALONG MAYHEW LAKE ROAD FROM BENTON CSAH 3 TO OSAUKA RD IN CITY OF SAUK RAPIDS	\$393,000	Oct. 28, 2022: Final payment has been made, working on MnDOT closeout process.
TRANSIT	TRF-0048-22	2022	SAINT CLOUD	SECT 5307: ST. CLOUD MTC; OPERATING ASSISTANCE	\$9,500,000	Nov. 8, 2022: FY 2022 operations are complete.
TRANSIT	TRF-0048-22C	2022	SAINT CLOUD	SECT 5307: ST CLOUD MTC; PREVENTIVE MAINTENANCE	\$1,300,000	Nov. 8, 2022: FY 2022 preventive maintenance is complete.
TRANSIT	TRF-0048-22A	2022	SAINT CLOUD	ST CLOUD MTC - PARATRANSIT OPERATING	\$4,600,000	Nov. 8, 2022: FY 2022 operations are complete.
TRANSIT	TRF-0048-22B	2022	SAINT CLOUD	ST CLOUD MTC; NORTHSTAR COMMUTER	\$1,300,000	Nov. 8, 2022: FY 2022 operations are complete.
TRANSIT	TRF-0048-22D	2022	SAINT CLOUD	SECT 5307: ST. CLOUD MTC; OFFICE EQUIP, IT, & COMMUNICATION PROJECTS	\$63,000	Nov. 8, 2022: Project is estimated to be completed in 2024.
TRANSIT	TRF-0048-21I	2022	SAINT CLOUD	SECT 5307: ST. CLOUD MTC; FACILITY IMPROVEMENTS	\$25,000	Nov. 8, 2022: Project is estimated to be completed in 2024.
TRANSIT	TRF-0048-22H	2022	SAINT CLOUD	SECT 5307: ST. CLOUD MTC; MAINTENANCE TOOLS AND EQUIPMENT	\$15,000	Nov. 8, 2022: Project is estimated to be completed in 2023.
TRANSIT	TRF-0048-22K	2022	SAINT CLOUD	SECT 5307: ST. CLOUD MTC; BUS SHELTERS	\$25,000	Nov. 8, 2022: Project is complete.
TRANSIT	TRS-0048-22TA	2022	SAINT CLOUD	ST. CLOUD MTC; PURCHASE THREE (3) CLASS 400LF CNG DAR REPLACEMENT BUSES	\$786,000	Nov. 8, 2022: Purchase order has been issued.
TRANSIT	TRF-9503-22	2022	SAINT CLOUD	SECTION 5310: WACOSA, INC.; PURCHASE ONE (1) REPLACEMENT <30' (CLASS 400) BUS	\$128,000	Nov. 17, 2022: Vehicle Grant Agreement has been fully executed but vehicle has not been ordered.

Route System	Project Number	Fiscal Year	Agency	Description	Project Total	Status Update as of Fall 2022
TRANSIT	TRF-9504-22	2022	MNDOT	SECTION 5310: CONNECT ABILITY OF MINNESOTA, INC. MOBILITY MANAGEMENT 7/1/22 - 6/30/23	\$41,910	Nov. 17, 2022: Will be under grant agreement effective July 1, 2022, through June 30, 2023.
LOCAL STREETS	071-070-043	2022	SHERBURNE COUNTY	**AC** INSTALL SINUSOIDAL RUMBLE STRIPS AND INTERSECTION SIGN ENHANCEMENTS AT VARIOUS LOCATIONS ON SHERBURNE COUNTY HIGHWAYS (PAYBACK IN 2023)	\$150,000	Nov. 16, 2022: Construction was completed in the summer of 2022. Currently working with the contractor to finalize the project.
LOCAL STREETS	073-070-023	2022	STEARNS COUNTY	CHEVRON CURVE SIGNING ALONG VARIOUS STEARNS CO ROADS	\$240,000	Dec. 22, 2022: Project is finished.
LOCAL STREETS	073-070-024	2022	STEARNS COUNTY	RURAL INTERSECTION LIGHTING AT VARIOUS STEARNS CO ROAD INTERSECTIONS	\$96,000	Dec. 22, 2022: Minor punchlist work remaining.
HIGHWAY CSAH 75	073-675-040AC	2022	STEARNS COUNTY	**AC** STEARNS CSAH 75, FROM 15 TH AVE IN WAITE PARK TO PARK AVE IN ST. CLOUD ALONG DIVISION ST, REHABILITATE CONCRETE PAVEMENT (AC PROJECT, PAYBACK 1 OF 1)	\$1,715,056	Dec. 22, 2022: Punchlist work complete, working on final paperwork.
LOCAL STREETS	073-090-011	2022	STEARNS COUNTY	**AC** CONSTRUCT PHASE 3 OF THE ROCORI TRAIL ALONG RR CORRIDOR FROM COLD SPRING TO ROCKVILLE (PAYBACK IN 2023 AND 2024)	\$1,813,000	Dec. 22, 2022: Work underway. Project completion date extended to June 2023.
LOCAL STREETS	162-090-007	2022	SAINT CLOUD	CONSTRUCT BEAVER ISLAND TRAIL PHASE 8 FROM THE EXISTING TRAIL AT ST CLOUD'S WASTE WATER TREATMENT FACILITY TO THE SOUTH ST CLOUD CITY LIMITS	\$997,265	Nov. 8, 2022: Construction contract has been awarded and construction is in process. Project completion date is June 30, 2023.
LOCAL STREETS	162-141-008	2022	SAINT CLOUD	**AC** ST CLOUD MSAS 141 (COOPER AVE), FROM TRAVERSE ROAD TO STEARNS CSAH 75, RECONSTRUCTION WITH BICYCLE LANES AND SIDEWALK (PAYBACK IN 2023)	\$5,147,060	Nov. 8, 2022: Landwehr Construction Inc. was awarded the low bid on Aug. 22, 2022. Due to issues with receiving materials on time, it was decided that construction will begin in 2023.
LOCAL STREETS	220-113-002	2022	SARTELL	**AC** SARTELL 19 TH AVE, FROM STEARNS CSAH 4 TO STEARNS CSAH 133, RECONSTRUCTION (AC PROJECT, PAYBACK IN 2023)	\$7,037,903	Nov. 8, 2022: The project was bid in April 2022 and was awarded to R L Larson in May 2022 for \$6,060,432.86. Construction from CSAH 4 to south of 15 th Street S began in June 2022 and base course was placed in October 2022. Construction will resume on the remaining portion of the project in the spring of 2023. The project is scheduled to be completed in 2023.
LOCAL STREETS	220-090-003	2022	SARTELL	**AC** CONSTRUCT NEW TRAILS AND SIDEWALK IN GAP AREAS IN THE CITY OF SARTELL (PAYBACK IN 2025)	\$458,740	Nov. 8, 2022: Due to an abundance of construction projects within the city during FY 2022, the city decided in August 2022 to delay the construction to FY 2023. An administrative modification to the FY 2023-2026 TIP to include this in FY 2023 will be processed. The project is currently in design. The project will be bid early in 2023. Construction will take place in 2023 with a November 2023 completion date.

Route System	Project Number	Fiscal Year	Agency	Description	Project Total	Status Update as of Fall 2022
HIGHWAY US 10	0502-115	2022	MNDOT	US 10, REPLACE BRIDGE #3666 OVER STREAM WITH BOX CULVERT 0.5 MI NW OF BENTON CSAH 33. PLACE HIGH TENSION MEDIAN CABLE GUARDRAIL FROM 66 TH STREET TO CSAH 33	\$1,400,000	Nov. 8, 2022: The project is near completion, but they have not issued 1516.2 Partial Acceptance. The present contract value is \$1,647,019.07.
HIGHWAY US 10	7103-64	2022	MNDOT	ST CLOUD HISTORICAL MARKER SITE - REINSTALL INTERPRETIVE PANELS WITH NEW CONCRETE FOOTINGS AND PAD, MINOR STONE REPAIRS TO HISTORICAL MARKER TO STABILIZE LOOSE STONES AND REPOINT MORTAR CRACKS	\$50,000	Nov. 2, 2022: Project has been completed and closed out. The project was awarded to Winberg Companies for \$34,992.
HIGHWAY I 94	8823-403	2022	MNDOT	I-94, DYANMIC MESSAGE SIGN REPLACEMENT AT 5 LOCATIONS IN STEARNS AND WRIGHT COUNTIES	\$140,000	Dec. 12, 2022: Plans and specs for the four DMS replacements will be 100% in the next few days. The set to request bids as part of the negotiated maintenance contract will occur during the week of Dec. 19.
HIGHWAY MN 23	0503-92	2022	MNDOT	MN 23, INSTALL FIBER OPTIC FROM BENTON CSAH 1 TO MN 25 IN FOLETY	\$380,000	Dec. 12, 2022: MnDOT is partnering with Benton County to have the county install MnDOT fiber infrastructure along with their owned planning county infrastructure in 2023. Commissioner Jared Gapinski is the project contact. Commissioner Gapinski mentioned the project was still planned to happen in 2023 with some other tails the county was still working out before awarding the project to the lower bidder. Recorded a \$50,600 encumbrance to this project in FY 2022.