



Saint Cloud Area Planning Organization Annual Listing of Obligated Projects  
2018-2023

Route System	Project Number	Fiscal Year	Agency	Description	Project Total	Status Update as of Spring 2023
TRANSIT	TRF-0048-18E	2018	METRO BUS	SECT 5307: ST. CLOUD MTC; CAPITAL BUS SHELTER AMENITIES	\$25,000	<b>Nov. 8, 2022:</b> Project is complete.
TRANSIT	TRF-0048-19E	2019	METRO BUS	SECT 5307: ST. CLOUD MTC; BUS SHELTER AMENITIES	\$25,000	<b>Nov. 8, 2022:</b> Project is complete.
RR	73-00137	2019	MNDOT	NLR RR, INSTALL GATES AT CSAH 134, RIDGEWOOD RD, ST. CLOUD, STEARNS COUNTY	\$194,984	<b>March 21, 2023:</b> Final bill paid, project is in audit. Agreement sent to audit Feb. 2, 2023. Total invoiced amount is \$161,215.05
TRANSIT	TRF-0048-20B	2020	METRO BUS	ST. CLOUD MTC; OFFICE EQUIP, IT & COMMUNICATION PROJECTS	\$35,000	<b>Nov. 8, 2022:</b> Project is complete.
TRANSIT	TRS-0048-20T	2020	METRO BUS	ST. CLOUD MTC; REPLACE FIVE (5) 35 FT. CLASS 400 REPLACEMENT BUSES (CNG)	\$1,125,000	<b>Feb. 8, 2023:</b> In progress. Purchase order has been issued.
TRANSIT	TRS-0048-20TA	2020	METRO BUS	ST. CLOUD MTC; PURCHASE (1) STD 40 FT. REPLACEMENT CNG FIXED ROUTE BUS	\$573,000	<b>Feb. 8, 2023:</b> Consortium contract is signed. Bus specs are being prepared and a PO will be issued in the near future.
TRANSIT	TRF-0048-20J	2020	METRO BUS	ST. CLOUD MTC; FARE COLLECTION SYSTEM UPGRADE	\$1,000,000	<b>Nov. 8, 2022:</b> Project is complete.
TRANSIT	TRF-9503-20	2020	WACOSA	PURCHASE ONE (1) REPLACEMENT <30' (CLASS 400) BUS	\$87,000	<b>Feb. 7, 2023:</b> Vehicle has been ordered but not delivered.
CSAH 75	073-675-040	2020	STEARNS COUNTY	STEARNS CSAH 75, FROM 15 <sup>TH</sup> AVE IN WAITE PARK TO PARK AVE IN ST CLOUD ALONG DIVISION ST. REHABILITATE CONCRETE PAVEMENT (AC PROJECT PAYBACK 2022)	\$1,715,056	<b>March 21, 2023:</b> Waiting on final paperwork.
LOCAL STREETS	073-733-005	2020	STEARNS COUNTY	**MN162** EXPLORE OPTIONS FOR ALIGNMENT OF STEARNS CSAH 133 (2 <sup>ND</sup> STREET S IN SARTELL) BETWEEN THEISEN ROAD AND 19 <sup>TH</sup> AVENUE N	\$85,000	<b>March 21, 2023:</b> Study is complete.
MSAS 109	191-109-006	2020	SAUK RAPIDS	SAUK RAPIDS MSAS 109, FROM SUMMIT AVE S TO US 10, IN SAUK RAPIDS, RECONSTRUCTION BENTON DR INCL ROADWAY, SIDEWALK, DRAINAGE AND LIGHTING	\$2,528,678	<b>Nov. 8, 2022:</b> Project has been completed.
LOCAL STREETS	091-070-027	2020	ST. CLOUD APO	**MN 162** EXPLORE OPTIONS FOR ALIGNMENT OF SAINT CLOUD 33 <sup>RD</sup> STREET SOUTH MISSISSIPPI RIVER BRIDGE AND CORRIDOR CONNECTING STEARNS CSAH 75 (ROOSEVELT ROAD) WITH US 10	\$167,000	<b>Feb. 7, 2023:</b> Last round of stakeholder/public input has wrapped up. Consultant should work on developing final study document over the next couple of months.
TRANSIT	TRF-9503-21	2021	WACOSA	SECTION 5310: WACOSA, PURCHASE ONE (1) REPLACEMENT <30 (CLASS 400) BUS	\$89,610	<b>Feb. 7, 2023:</b> Vehicle has been ordered but has not been delivered.
MN 23	0503-90	2021	MNDOT	MN 23, FROM 0.1 MI W OF CR 1 TO MN 95, MILL AND OVERLAY, INCLUDE CONSTRUCT REDUCED CONFLICT INTERSECTION AT BENTON CSAH 8 EAST OF ST. CLOUD	\$3,261,524	<b>Nov. 8, 2022:</b> Project is complete.
MN 23	0503-90S	2021	MNDOT	MN 23, FROM 0.1 MI W OF CR 1 TO MN 95, MILL AND OVERLAY, INCLUDE CONSTRUCT REDUCED CONFLICT INTERSECTION AT BENTON CSAH 8 EAST OF ST. CLOUD (HSIP PROJECT)	\$500,000	<b>Nov. 8, 2022:</b> Project is complete.
TRANSIT	TRF-0048-21C	2021	SAINT CLOUD	SECT 5307: ST. CLOUD MTC; OFFICE EQUIP, IT, & COMMUNICATION PROJECTS	\$68,500	<b>Nov. 8, 2022:</b> Project is complete.
TRANSIT	TRF-0048-21F	2021	SAINT CLOUD	SECT 5307: ST. CLOUD MTC; PURCHASE MAINTENANCE TOOLS AND EQUIPMENT	\$135,000	<b>Nov. 8, 2022:</b> Project is complete.
TRANSIT	TRF-0048-21L	2021	SAINT CLOUD	ST. CLOUD MTC; OPERATIONS FACILITY IMPROVEMENTS	\$1,250,000	<b>Feb. 8, 2023:</b> Estimated completion in 2024.
TRANSIT	TRF-0048-21M	2021	SAINT CLOUD	SECT 5307: ST. CLOUD MTC; WEBSITE UPDATE	\$25,000	<b>Nov. 8, 2022:</b> Project is complete.
TRANSIT	TRS-0048-21TD	2021	SAINT CLOUD	ST. CLOUD MTC; PURCHASE (2) 40 FT. CLASS 700 REPLACEMENT CNG BUSES	\$1,180,000	<b>Feb. 8, 2023:</b> Consortium contract is signed. Bus specs are being prepared and a PO will be issued in the near future.

Route System	Project Number	Fiscal Year	Agency	Description	Project Total	Status Update as of Spring 2023
TRANSIT	TRF-9504-21	2021	CONNECT ABILITY OF MINNESOTA, INC.	SECTION 5310: CONNECT ABILITY OF MINNESOTA, INC. MOBILITY MANAGEMENT 7/1/21 – 6/30/22	\$122,500	<b>Feb. 7, 2023:</b> Grant agreement has been closed. Project is complete.
TRANSIT	TRF-9504-22	2021	CONNECT ABILITY OF MINNESOTA, INC.	SECTION 5310: CONNECT ABILITY OF MINNESOTA, INC. MOBILITY MANAGEMENT 7/1/22 – 6/30/23	\$126,617	<b>Feb. 7, 2023:</b> Grant agreement is currently active and effective through June 30, 2023.
HIGHWAY CR 136	162-175-001	2021	SAINT CLOUD	ST. CLOUD; RECONSTRUCT STEARNS CR 136 FROM 22 <sup>ND</sup> ST S TO 33 <sup>RD</sup> ST S, TO MULTI MODAL CORRIDOR (ASSOCIATED WITH 162-591-005)	\$3,200,817	<b>Feb. 7, 2023:</b> Low bid amount: \$3,297,278.50. Landscaping punch list items to begin in spring of 2023.
HIGHWAY CR 136	162-591-005	2021	SAINT CLOUD	**AC** ST. CLOUD: RECONSTRUCT STEARNS CR 136 FROM 22 <sup>ND</sup> ST S TO 33 <sup>RD</sup> ST S, TO MULTI MODAL CORRIDOR, PAYBACK IN 2024. (ASSOCIATED WITH 162-175-001)	\$536,543	<b>Feb. 7, 2023:</b> Low bid amount: \$3,297,278.50. Landscaping punch list items to begin in spring of 2023.
HIGHWAY US 10	0502-116	2021	MNDOT	US 10 INSTALL MEDIAN CABLE BARRIER GUARDRAIL FROM CR 40 (N OF RICE) TO 66 <sup>TH</sup> ST (N OF SAUK RAPIDS) (HSIP)	\$1,379,584	<b>Dec. 12, 2022:</b> This project was constructed in summer 2022. Project is complete. Project originally let on March 26, 2021, for \$1,307,572.
PED/BIKE	191-090-002	2021	SAUK RAPIDS	CONSTRUCT NEW TRAIL ALONG MAYHEW LAKE ROAD FROM BENTON CSAH 3 TO OSAUKA RD IN CITY OF SAUK RAPIDS	\$393,000	<b>March 21, 2023:</b> Project is completed.
TRANSIT	TRF-0048-22	2022	SAINT CLOUD	SECT 5307: ST. CLOUD MTC; OPERATING ASSISTANCE	\$9,500,000	<b>Nov. 8, 2022:</b> FY 2022 operations are complete.
TRANSIT	TRF-0048-22C	2022	SAINT CLOUD	SECT 5307: ST CLOUD MTC; PREVENTIVE MAINTENANCE	\$1,300,00	<b>Nov. 8, 2022:</b> FY 2022 preventive maintenance is complete.
TRANSIT	TRF-0048-22A	2022	SAINT CLOUD	ST CLOUD MTC – PARATRANSIT OPERATING	\$4,600,000	<b>Nov. 8, 2022:</b> FY 2022 operations are complete.
TRANSIT	TRF-0048-22B	2022	SAINT CLOUD	ST CLOUD MTC; NORTHSTAR COMMUTER	\$1,300,000	<b>Nov. 8, 2022:</b> FY 2022 operations are complete.
TRANSIT	TRF-0048-22D	2022	SAINT CLOUD	SECT 5307: ST. CLOUD MTC; OFFICE EQUIP, IT, & COMMUNICATION PROJECTS	\$63,000	<b>Feb. 8, 2023:</b> Grant application in process.
TRANSIT	TRF-0048-21I	2022	SAINT CLOUD	SECT 5307: ST. CLOUD MTC; FACILITY IMPROVEMENTS	\$25,000	<b>Feb. 8, 2023:</b> Grant application in process.
TRANSIT	TRF-0048-22H	2022	SAINT CLOUD	SECT 5307: ST. CLOUD MTC; MAINTENANCE TOOLS AND EQUIPMENT	\$15,000	<b>Feb. 8, 2023:</b> Grant application in process.
TRANSIT	TRF-0048-22K	2022	SAINT CLOUD	SECT 5307: ST. CLOUD MTC; BUS SHELTERS	\$25,000	<b>Nov. 8, 2022:</b> Project is complete.
TRANSIT	TRS-0048-22TA	2022	SAINT CLOUD	ST. CLOUD MTC; PURCHASE THREE (3) CLASS 400LF CNG DAR REPLACEMENT BUSES	\$786,000	<b>Feb. 8, 2023:</b> Grant application in process.
TRANSIT	TRF-9503-22	2022	SAINT CLOUD	SECTION 5310: WACOSA, INC.; PURCHASE ONE (1) REPLACEMENT <30' (CLASS 400) BUS	\$128,000	<b>Feb. 7, 2023:</b> Vehicle Grant Agreement has been fully executed working on vehicle order.
TRANSIT	TRF-9504-22	2022	MNDOT	SECTION 5310: CONNECT ABILITY OF MINNESOTA, INC. MOBILITY MANAGEMENT 7/1/22 – 6/30/23	\$41,910	<b>Feb. 7, 2023:</b> Grant agreement is currently active having been executed on Dec. 22, 2022.
LOCAL STREETS	071-070-043	2022	SHERBURNE COUNTY	**AC** INSTALL SINUSOIDAL RUMBLE STRIPS AND INTERSECTION SIGN ENHANCEMENTS AT VARIOUS LOCATIONS ON SHERBURNE COUNTY HIGHWAYS (PAYBACK IN 2023)	\$150,000	<b>March 21, 2023:</b> Construction was completed in the summer of 2022. Currently working with the contractor to finalize the project.
LOCAL STREETS	073-070-023	2022	STEARNS COUNTY	CHEVRON CURVE SIGNING ALONG VARIOUS STEARNS CO ROADS	\$240,000	<b>Dec. 22, 2022:</b> Project is finished.
LOCAL STREETS	073-070-024	2022	STEARNS COUNTY	RURAL INTERSECTION LIGHTING AT VARIOUS STEARNS CO ROAD INTERSECTIONS	\$96,000	<b>March 21, 2023:</b> Minor punchlist work still remaining and final paperwork.

Route System	Project Number	Fiscal Year	Agency	Description	Project Total	Status Update as of Spring 2023
<b>HIGHWAY CSAH 75</b>	073-675-040AC	2022	STEARNS COUNTY	**AC**: STEARNS CSAH 75, FROM 15 <sup>TH</sup> AVE IN WAITE PARK TO PARK AVE IN ST. CLOUD ALONG DIVISION ST, REHABILITATE CONCRETE PAVEMENT (AC PROJECT, PAYBACK 1 OF 1)	\$1,715,056	<b>March 21, 2023:</b> Working on final paperwork.
<b>LOCAL STREETS</b>	073-090-011	2022	STEARNS COUNTY	**AC**: CONSTRUCT PHASE 3 OF THE ROCORI TRAIL ALONG RR CORRIDOR FROM COLD SPRING TO ROCKVILLE (PAYBACK IN 2023 AND 2024)	\$1,813,000	<b>March 21, 2023:</b> Construction underway. Project completion extended to June 2023.
<b>LOCAL STREETS</b>	162-090-007	2022	SAINT CLOUD	CONSTRUCT BEAVER ISLAND TRAIL PHASE 8 FROM THE EXISTING TRAIL AT ST CLOUD'S WASTE WATER TREATMENT FACILITY TO THE SOUTH ST CLOUD CITY LIMITS	\$997,265	<b>Feb. 7, 2023:</b> Low bid amount: \$1,083,702.54. All excavation and subgrade preparations were completed. Construction was halted in December 2022 due to winter conditions. Construction will resume in the spring of 2023. Federal funding in the amount of \$465,761 has been reimbursed to the City. Completion date of June 30, 2023 is anticipated.
<b>LOCAL STREETS</b>	162-141-008	2022	SAINT CLOUD	**AC**: ST CLOUD MSAS 141 (COOPER AVE), FROM TRAVERSE ROAD TO STEARNS CSAH 75, RECONSTRUCTION WITH BICYCLE LANES AND SIDEWALK (PAYBACK IN 2023)	\$5,147,060	<b>Feb. 7, 2023:</b> Landwehr Construction was awarded the low bid on Aug. 22, 2022, in the amount of \$6,658,014.68. Due to issues with receiving materials on time, it was decided that construction will begin in 2023.
<b>LOCAL STREETS</b>	220-113-002	2022	SARTELL	**AC**: SARTELL 19 <sup>TH</sup> AVE, FROM STEARNS CSAH 4 TO STEARNS CSAH 133, RECONSTRUCTION (AC PROJECT, PAYBACK IN 2023)	\$7,037,903	<b>Feb. 27, 2023:</b> The project is in construction. The project is substantially completed from STA 2+00 to 39+00 (3,700 LF). The remaining 3,100 LF will be substantially completed in 2023, with final wear course paving and final completion in 2024.
<b>LOCAL STREETS</b>	220-090-003	2022	SARTELL	**AC**: CONSTRUCT NEW TRAILS AND SIDEWALK IN GAP AREAS IN THE CITY OF SARTELL (PAYBACK IN 2025)	\$458,740	<b>Nov. 8, 2022:</b> Due to an abundance of construction projects within the city during FY 2022, the City decided in August 2022 to delay the construction to FY 2023. An administrative modification to the FY 2023-2026 TIP to include this in FY 2023 will be processed.
<b>HIGHWAY US 10</b>	0502-115	2022	MNDOT	US 10, REPLACE BRIDGE #3666 OVER STREAM WITH BOX CULVERT 0.5 MI NW OF BENTON CSAH 33. PLACE HIGH TENSION MEDIAN CABLE GUARDRAIL FROM 66 <sup>TH</sup> STREET TO CSAH 33	\$1,400,000	<b>Nov. 8, 2022:</b> The project is near completion, but they have not issued 1516.2 Partial Acceptance. The present contract value is \$1,647,019.07.
<b>HIGHWAY US 10</b>	7103-64	2022	MNDOT	ST CLOUD HISTORICAL MARKER SITE - REINSTALL INTERPRETIVE PANELS WITH NEW CONCRETE FOOTINGS AND PAD, MINOR STONE REPAIRS TO HISTORICAL MARKER TO STABILIZE LOOSE STONES AND REPOINT MORTAR CRACKS	\$50,000	<b>Nov. 2, 2022:</b> Project has been completed and closed out. The project was awarded to Winberg Companies for \$34,992.
<b>HIGHWAY I 94</b>	8823-403	2022	MNDOT	I-94, DYANMIC MESSAGE SIGN REPLACEMENT AT 5 LOCATIONS IN STEARNS AND WRIGHT COUNTIES	\$140,000	<b>Dec. 12, 2022:</b> Plans and specs for the four DMS replacements will be 100% in the next few days. The set to request bids as part of the negotiated maintenance contract will occur during the week of Dec. 19.
<b>HIGHWAY MN 23</b>	0503-92	2022	MNDOT	MN 23, INSTALL FIBER OPTIC FROM BENTON CSAH 1 TO MN 25 IN FOLEY	\$380,000	<b>Dec. 12, 2022:</b> MnDOT is partnering with Benton County to have the county install MnDOT fiber infrastructure along with their own planned county infrastructure in 2023. Commissioner Jared Gapinski is the project contact. Commissioner Gapinski mentioned the project was still planned to happen in 2023 with some other details the county was still working out before awarding the project to the lower bidder. Recorded a \$50,600 encumbrance to this project in FY 2022.
<b>TRANSIT</b>	TRF-0048-23H	2023	SAINT CLOUD	SECT 5307: ST CLOUD MTC; OPERATING ASSISTANCE	\$10,930,300	<b>Feb. 8, 2023:</b> Operations began on Oct. 1, 2022.
<b>TRANSIT</b>	TRF-0048-23A	2023	SAINT CLOUD	ST CLOUD MTC - PARATRANSIT OPERATING	\$5,422,000	<b>Feb. 8, 2023:</b> Operations began on Oct. 1, 2022.
<b>TRANSIT</b>	TRF-0048-23B	2023	SAINT CLOUD	ST CLOUD MTC; NORTHSTAR COMMUTER	\$541,700	<b>Feb. 8, 2023:</b> Operations began on Oct. 1, 2022.



Route System	Project Number	Fiscal Year	Agency	Description	Project Total	Status Update as of Spring 2023
TRANSIT	TRF-0048-23D	2023	SAINT CLOUD	SECT 5307: ST CLOUD MTC; OFFICE EQUIP, IT & COMMUNICATION PROJECTS	\$115,000	<b>Feb. 8, 2023:</b> Projects are in progress. Estimated to be complete in 2024.
TRANSIT	TRF-0048-23G	2023	SAINT CLOUD	SECT 5307: ST CLOUD MTC; MAINTENANCE TOOLS AND EQUIPMENT	\$15,000	<b>Feb. 8, 2023:</b> Projects are in progress. Estimated to be completed in 2024.
TRANSIT	TRF-0048-23I	2023	SAINT CLOUD	SECT 5307: ST. CLOUD MTC; FACILITY IMPROVEMENTS	\$30,000	<b>Feb. 8, 2023:</b> Projects are in progress. Estimated to be completed in 2024.
TRANSIT	TRF-0048-23J	2023	SAINT CLOUD	ST. CLOUD MTC; WESTERN TRANSIT CENTER	\$4,000,000	<b>Feb. 8, 2023:</b> In the process of acquiring land for the western transit hub.
LOCAL STREETS	071-070-042	2023	SHERBURNE COUNTY	**AC** : INSTALL RURAL INTERSECTION STREET LIGHTING AT VARIOUS SHERBURNE COUNTY HIGHWAY INTERSECTIONS (PAYBACK IN 2024)	\$368,000	<b>March 21, 2023:</b> Construction is scheduled for mid-June through the end of July, dependent on availability of materials.
LOCAL STREETS	071-070-043AC	2023	SHERBURNE COUNTY	**AC** : INSTALL SINUSOIDAL RUMBLE STRIPS AND INTERSECTION SIGN ENHANCEMENTS AT VARIOUS LOCATIONS ON SHERBURNE COUNTY HIGHWAYS. (PAYBACK 1 OF 1)	\$150,000	<b>March 21, 2023:</b> Construction was completed in the summer of 2022 Currently working with the contractor to finalize the project.
HIGHWAY	071-070-046	2023	SHERBURNE COUNTY	SHERBURNE COUNTY - VARIOUS COUNTY ROADWAYS, 6 INCH GROUND IN WET REFLECTIVE EDGE LINE STRIPING	\$44,444	<b>March 21, 2023:</b> Project added to the TIP as a result of special FY 2023 HSIP solicitation funding award.
LOCAL STREETS	073-090-011AC	2023	STEARNS COUNTY	**AC** : CONSTRUCT PHASE 3 OF THE ROCORI TRAIL ALONG RR CORRIDOR FROM COLD SPRING TO ROCKVILLE (PAYBACK 1 OF 1)	\$1,813,000	<b>March 21, 2023:</b> Construction underway. Project completion extended to June 2023.
LOCAL STREETS	073-090-012	2023	STEARNS COUNTY	BEAVER ISLAND TRAIL EXTENSION FROM ST CLOUD CITY LIMITS TO STEARNS CR 143 W OF CLEARWATER	\$1,225,000	<b>March 21, 2023:</b> PM approved, plans are in St. Paul awaiting approval.
HIGHWAY CSAH 75	073-675-041	2023	STEARNS COUNTY	**AC** : STEARNS CSAH 75, FROM TH 15 TO COOPER AVE FULL DEPTH RESURFACING AND ADA IMPROVEMENTS (PAYBACK IN 2024 & 2025)	\$3,250,000	<b>March 21, 2023:</b> PM submitted. Plans about to be submitted.
HIGHWAY CSAH 4	073-070-025	2023	STEARNS COUNTY	STEARNS CSAH 4 AND CSAH 133, CONSTRUCT ROUND-A-BOUT.	\$1,800,000	<b>March 21, 2023:</b> PM approved plans in St. Paul.
HIGHWAY CSAH 75	073-675-042	2023	STEARNS COUNTY	**AC**MN270** : CSAH 75, REPLACE BRIDGE 6819 OVER SAUK RIVER (PAYBACK IN 2024 & 2025)	\$5,000,000	<b>March 21, 2023:</b> PM submitted plans about to be submitted.
HIGHWAY	073-070-029	2023	STEARNS COUNTY	STEARNS COUNTY - VARIOUS INTERSECTIONS, UPGRADE SIGNAL HEADS AND COUNTDOWN TIMERS	\$684,000	<b>March 21, 2023:</b> PM submitted plans about to be submitted.
LOCAL STREETS	162-141-008AC	2023	SAINT CLOUD	**AC** : ST CLOUD MSAS 141 (COOPER AVE), FROM TRAVERSE ROAD TO STEARNS CSAH 75, RECONSTRUCTION WITH BICYCLE LANES AND SIDEWALK (PAYBACK 1 OF 1)	\$5,147,060	<b>Feb. 7, 2023:</b> Landwehr Construction was awarded the low bid on Aug. 22, 2022, in the amount of \$6,658,014.68. Due to issues with receiving materials on time, it was decided that construction will begin in 2023.
LOCAL STREETS	220-090-002	2023	SARTELL	HERITAGE DRIVE PATH CONNECTIVITY AND ENHANCEMENTS FROM HUNTINGTON DR S TO AMBER AVE S. & 2 X-WALKS ALONG HERITAGE DR.	\$459,121	<b>Feb. 27, 2023:</b> The project is 90% designed and will be sent in for state and federal review in March 2023. The project will be bid the spring of 2023 with construction starting summer 2023.
LOCAL STREETS	220-113-002AC	2023	SARTELL	**AC** : SARTELL 19 <sup>TH</sup> AVE, FROM STEARNS CSAH 4 TO STEARNS CSAH 133, RECONSTRUCTION (PAYBACK 1 OF 1)	\$7,037,903	<b>Feb. 27, 2023:</b> The project is in construction. The project is substantially completed from STA 2+00 to 39+00 (3,700 LF). The remaining 3,100 LF will be substantially completed in 2023, with final wear course paving and final completion in 2024.
LOCAL STREETS	220-090-003	2023	SARTELL	CONSTRUCT NEW TRAILS AND SIDEWALK IN GAP AREAS IN THE CITY OF SARTELL	\$458,740	<b>Feb. 27, 2023:</b> The project design is completed. The project will be bid spring of 2023 with construction starting summer of 2023.
LOCAL STREETS	71-00129	2023	MNDOT	BNSF RR, RE-ALIGNMENT AND NEW SIGNAL INSTALL AT CR 65, 42 <sup>ND</sup> ST, HAVEN TWP, SHERBURNE COUNTY	\$300,000	<b>March 21, 2023:</b> The agreement was executed on Nov. 17, 2022, for \$360,245. Agreement tied to closure of two existing crossings and new crossing to be constructed. Roadway project will dictate the timing of signal installation.

Route System	Project Number	Fiscal Year	Agency	Description	Project Total	Status Update as of Spring 2023
<b>HIGHWAY MN 23</b>	0503-91	2023	MNDOT	<b>**PRS**AC**:</b> MN 23, AT US 10 INTERCHANGE IN ST. CLOUD, RECONSTRUCT MN 23 FROM .1 MI W OF LINCOLN AVE TO .1 MI W OF CR 1; RECONSTRUCT US 10 FROM .2 MI W OF ST. GERMAIN TO .1 MI N OF 15TH AVE SE; REPLACE BRIDGES OVER US 10, BR# 9021 WITH BR#05019 AND BR#9022 WITH BR# 05018; INCLUDES MULTIMODAL IMPROVEMENTS (GREATER MN RELIABILITY). CONSTRUCT 4TH ST BRIDGE OVER US 10. (PAYBACK IN 2024 & 2025)	\$44,480,000	<b>March 21, 2023:</b> This project was let on Feb. 10, 2023, for \$43,678,236 to Landwehr Construction. This is on schedule to start this spring (2023).
<b>HIGHWAY MN 23</b>	0503-91S	2023	MNDOT	<b>**PRS**AC**:</b> MN 23, AT US 10 INTERCHANGE IN ST. CLOUD, RECONSTRUCT MN 23 FROM .1 MI W OF LINCOLN AVE TO .1 MI W OF CR 1; RECONSTRUCT US 10 FROM .2 MI W OF ST. GERMAIN TO .1 MI N OF 15TH AVE SE; REPLACE BRIDGES OVER US 10, BR# 9021 WITH BR#05019 AND BR#9022 WITH BR# 05018; INCLUDES MULTIMODAL IMPROVEMENTS (GREATER MN RELIABILITY). CONSTRUCT 4TH ST BRIDGE OVER US 10. (PAYBACK IN 2024 & 2025)	\$750,000	<b>March 21, 2023:</b> This project was let on Feb. 10, 2023, for \$43,678,236 to Landwehr Construction. This is on schedule to start this spring (2023).
<b>HIGHWAY MN 23</b>	0503-91GMNR	2023	MNDOT	<b>**PRS**AC**:</b> MN 23, AT US 10 INTERCHANGE IN ST. CLOUD, RECONSTRUCT MN 23 FROM .1 MI W OF LINCOLN AVE TO .1 MI W OF CR 1; RECONSTRUCT US 10 FROM .2 MI W OF ST. GERMAIN TO .1 MI N OF 15TH AVE SE; REPLACE BRIDGES OVER US 10, BR# 9021 WITH BR#05019 AND BR#9022 WITH BR# 05018; INCLUDES MULTIMODAL IMPROVEMENTS (GREATER MN RELIABILITY). CONSTRUCT 4TH ST BRIDGE OVER US 10. (PAYBACK IN 2024 & 2025)	\$3,770,000	<b>March 21, 2023:</b> This project was let on Feb. 10, 2023, for \$43,678,236 to Landwehr Construction. This is on schedule to start this spring (2023).
<b>HIGHWAY I 94</b>	7380-259	2023	MNDOT	<b>**ELLE**:</b> I-94, OVERLAY BRIDGE NOS. 73875 AND 73876 OVER BNSF RR 0.6 MI WEST OF MN 23 INTERCHANGE	\$3,435,152	<b>March 21, 2023:</b> This project has work remaining in 2023. Should be less than one month with minor traffic interference.
<b>HIGHWAY MN 301</b>	7109-08	2023	MNDOT	<b>**PRS**:</b> MN 301, RECLAIM & REHABILITATE RETAINING WALLS WHICH ARE NATIONAL REGISTER CONTRIBUTING FEATURES ON A HISTORIC DISTRICT LISTED ON THE NRHP USING SECRETARY OF INTERIOR STANDARDS FOR TREATMENT OF HISTORIC PROPERTIES. IMPROVE DRAINAGE, MAINTAINABILITY AND SAFETY ADJACENT TO WALL.	\$3,457,733	<b>March 21, 2023:</b> This project is on schedule to start April 17 and is planned for completion by Sept. 1, 2023, with final acceptance on or before Nov. 1, 2023.
<b>HIGHWAY MN 65, US 10</b>	8823-407	2023	MNDOT	<b>**IDIQ**:</b> VARIOUS LOCATIONS: INSTALL HIGH TENSION CABLE BARRIER IN THE MEDIAN, MN 65 (ISANTI/ANOKA CO LINE TO S CAMBRIDGE), US 10 (LITTLE FALLS TO HALFWAY CROSSING & ST CLOUD TO CLEAR LAKE)(IDIQ MAX \$15,000,000 MIN \$7,556,472)	\$7,556,472	<b>March 21, 2023:</b> Project is on schedule.