

Saint Cloud Area Planning Organization Annual Listing of Obligated Projects 2018-2019

Route System	Project Number	Fiscal Year	Agency	Description	Project Total	Status Update as of April 2019	Status Update as of November 2019
Transit	TRF-0048-18A	2018	METRO BUS	SECT 5307: ST. CLOUD MTC; OPERATING ASSISTANCE	\$9,000,000	Complete.	Complete.
Transit	TRF-0048-18B	2018	METRO BUS	SECT 5307: ST. CLOUD MTC; PREVENTIVE MAINTENANCE	\$1,200,000	Complete.	Complete.
Transit	TRF-0048-18K	2018	METRO BUS	ST. CLOUD MTC; PARATRANSIT OPERATING	\$4,400,000	Complete.	Complete.
Transit	TRF-0048-18J	2018	METRO BUS	ST. CLOUD MTC; NORTHSTAR COMMUTER OPERATING	\$1,000,000	Complete.	Complete.
Transit	TRS-0048-18ZO	2018	METRO BUS	ST. CLOUD; SFY 2018 GREATER MN NEW SERVICE EXPANSION OPERATING FUNDS (7/1/17 - 6/30/18)	\$227,000	Complete.	Complete.
Transit	TRS-0048-18ZC	2018	METRO BUS	ST. CLOUD; SFY 2018 GREATER MN NEW SERVICE EXPANSION CAPITAL FUNDS (7/1/17 - 6/30/18)	\$3,550,000	Complete.	Complete.
Transit	TRF-0048-18C	2018	METRO BUS	SECT 5307: SECT 5339: ST. CLOUD MTC; CAPITAL OFFICE EQUIPMENT & COMPUTERS	\$86,000	In progress. Office equipment RFQ is being written and will be sent out soon.	Office furniture has been purchased and most has been installed.
Transit	TRF-0048-18L	2018	METRO BUS	ST. CLOUD MTC; PURCHASE ONE (1) COMMUTER BUS - NORTHSTAR	\$600,000	Complete. Bus is in operation.	Complete.
Transit	TRF-0048-18M	2018	METRO BUS	ST. CLOUD MTC; PURCHASE ONE (1) COMMUTER BUS - NORTHSTAR	\$600,000	Complete. Bus is in operation.	Complete.
Transit	TRF-0048-18T	2018	METRO BUS	SECT 5339: ST. CLOUD MTC - PURCHASE (5) CNG REPLACEMENT ADA DAR BUSES	\$1,100,000	Buses are in production. First bus being inspected week of April 1, 2019.	Buses are in revenue service.
Transit	TRF-0048-18TA	2018	METRO BUS	SECT 5339: ST. CLOUD MTC: CANOPY FOR CNG FUELING STATION	\$200,000	Requested additional funding in 2019. Project was advertised and contractor has been selected. Pre-construction meeting has occurred and ground breaking on the project will begin once the frost is out.	Project is in process and should be completed by spring 2020.
Transit	TRF-0048-18D	2018	METRO BUS	SECT 5307: ST. CLOUD MTC; PURCHASE MAINTENANCE TOOLS & EQUIPMENT	\$72,000	In progress. Salter and plow have been purchased Tire changer is being researched for purchase.	Two tire changers have been purchased.
Transit	TRF-0048-18E	2018	METRO BUS	SECT 5307: ST. CLOUD MTC; CAPITAL BUS SHELTER AMENITIES	\$25,000	Construction of shelters in Sartell was delayed and will be completed in summer 2019.	This is still planned for future construction. No progress has been made to date.
Transit	TRF-0048-18F	2018	METRO BUS	SECT 5307: ST. CLOUD MTC; CAPITAL TRANSIT SIGNAL PRIORITY PROJECTS	\$25,000	Quote was more than anticipated. Saint Cloud has hired a firm to do an audit in 2019. MTC is in discussions to participate in the project.	City of Saint Cloud completed the annual TSP audit.
Transit	TRF-0048-18G	2018	METRO BUS	SECT 5307: ST. CLOUD MTC; PURCHASE REPLACEMENT MAINTENANCE VEHICLE	\$35,000	Completed.	Completed.
Transit	TRF-0048-18I	2018	METRO BUS	SECT 5307: ST. CLOUD MTC; PURCHASE REPLACEMENT OPERATIONS VEHICLE	\$35,000	Waited for 2019 state contracts to be released. These were released in March 2019. A decision was just made on what vehicle, and the PO will be issued soon.	A Dodge Durango was purchased.
Transit	TRS-0048-18T	2018	METRO BUS	ST. CLOUD MTC; PURCHASE THREE (3) FIXED ROUTE REPLACEMENT ST. 40 FT. CNG BUSES	\$1,700,000	Completed.	Completed.
Transit	TRS-0048-18TA	2018	METRO BUS	ST. CLOUD MTC; PURCHASE MOBILE FARE COLLECTION EQUIPMENT	\$150,000	Additional funding is requested in 2019.	The Request for Proposal for this project should be issued within the next six months.
Transit	TRS-0048-18TC	2018	METRO BUS	SECT 5339: ST. CLOUD MTC; HOIST REPLACEMENT	\$200,000	Complete.	Completed.

Saint Cloud Area Planning Organization Annual Listing of Obligated Projects 2018-2019

Route System	Project Number	Fiscal Year	Agency	Description	Project Total	Status Update as of April 2019	Status Update as of November 2019
Transit	TRF-0048-18Q	2018	METRO BUS	SECT 5307: ST. CLOUD MTC; CAPITAL OPERATIONS VEHICLE	\$35,000	Waited for 2019 state contracts to be released. These were released last month. A decision was just made on what vehicle, and the PO will be issued soon.	A Dodge Durango was purchased.
Transit	TRF-0048-18R	2018	METRO BUS	SECT 5307: ST. CLOUD MTC; CAPITAL MAINTENANCE VEHICLE	\$35,000	Waited for 2019 state contracts to be released. These were released last month. A decision was just made on what vehicle, and the PO will be issued soon.	A Ford F-150 was purchased.
Transit	TRF-9503-18	2018	WACOSA	SECT 5310: WACOSA; CAPITAL OPERATIONS VEHICLE	\$81,000	Bus was ordered on 11/09/2018 but has not been delivered.	Completed.
Transit	TRF-9503-18A	2018	WACOSA	SECT 5310: WACOSA; PURCHASE ONE (1) EXPANSION LESS THAN 30 FT. BUS (CLASS 400)	\$81,000	Bus was ordered on 11/09/2018 bus has not been delivered.	Completed.
LOCAL 999	071-070-033	2018	SHERBURNE COUNTY	COUNTYWIDE, 6" WHITE EDGELINE EXPOXY STRIPE ALONG MULTIPLE SHERBURNE COUNTY ROADS	\$462,507	Completed.	Completed.
LOCAL 999	071-070-038	2018	SHERBURNE COUNTY	COUNTYWIDE, RAILROAD CROSSING PAVEMENT MESSAGE ENHANCEMENTS AT SHERBURNE COUNTY ROADS	\$113,350	Completed.	Completed.
CSAH 75	073-675-037	2018	STEARNS COUNTY	**MN172** STEARNS CSAH 75, FROM OLD COLLEGEVILLE ROAD TO CSAH 81 IN STEARNS COUNTY, RESURFACING (REPURPOSING)	\$18,580	Project was bid in 2018 and minor preparatory work including constructing temporary median crossovers, temporary signal work, and minor drainage work took place in 2018. Construction has resumed in April 2019.	Project complete. Finishing up final paperwork.
CSAH 75	073-675-037	2018	STEARNS COUNTY	**AC** STEARNS CSAH 75, FROM OLD COLLEGEVILLE ROAD TO CSAH 81 IN STEARNS COUNTY, RESURFACING (AC PROJECT, PAYBACK IN 2019, 2020, 2021)	\$10,172,004	Project was bid in 2018 and minor preparatory work including constructing temporary median crossovers, temporary signal work, and minor drainage work took place in 2018. Construction has resumed in April 2019.	Project complete. Finishing up final paperwork.
PED/BIKE	073-090-010AC	2018	STEARNS COUNTY	**AC** CONSTRUCT LAKE WOBEGON TRAIL EXTENSION FROM ST JOSEPH TO RIVERS EDGE PARK IN WAITE PARK (AC PAYBACK 1 OF 1)	\$1,650,000	Completed.	Completed.
LOCAL 999	073-070-016	2018	STEARNS COUNTY	COUNTYWIDE, GROUND-IN WET REFLECTIVE EPOXY MARKINGS ON MULTIPLE STEARNS COUNTY ROADS (TIED TO 073-070-017)	\$244,410	Completed.	Completed.
LOCAL 999	073-070-017	2018	STEARNS COUNTY	COUNTYWIDE, GROUND-IN WET REFLECTIVE EPOXY MARKINGS ON MULTIPLE STEARNS COUNTY ROADS (TIED TO 073-070-016)	\$251,849	Completed.	Completed.
MSAS 151	162-151-003	2018	ST. CLOUD	**AC** ST CLOUD MSAS 151, EXPANSION OF TWO-LANE UNDIVIDED ROADWAY (33 RD STREET SOUTH) TO A FOUR-LANE DIVIDED ROADWAY WITH SIDEWALK AND TRAIL AMENITIES FROM SOUTHWAY DRIVE TO COOPER AVENUE (AC PROJECT, PAYBACK IN 2019)	\$4,805,425	The section of 33 rd Street South from Southway Drive to Navajo Trail was completed in 2018. Section of 33 rd Street South from Navajo Trail to Heritage Drive, including the roundabout at Cooper Avenue South, will be constructed in 2019.	Project has been completed.
PED/BIKE	233-090-001	2018	ST. JOSEPH	CSAH 2 (MINNESOTA STREET) IN ST JOSEPH, FROM 4 TH AVE NW TO STEARNS CO CSAH 51, CONSTRUCT BIKE/PED TRAIL WITH LIGHTING	\$951,401	Project should be completed by end of August 2019.	Construction substantially complete – contractor working on final punch list/clean-up. City anticipates project closeout in 2019.
MSAS 117	220-117-004AC	2018	SARTELL	**AC** SARTELL MSAS 117 (50 TH AVE), FROM HERITAGE DR TO NORTH 0.5 MILES IN	\$1,460,416	Project construction is now complete.	Completed.

Saint Cloud Area Planning Organization Annual Listing of Obligated Projects 2018-2019

Route System	Project Number	Fiscal Year	Agency	Description	Project Total	Status Update as of April 2019	Status Update as of November 2019
				SARTELL, GRADE AND SURFACE (AC PAYBACK 1 OF 1)			
MN 15	7303-51	2018	MNDOT	**ITS** MN 15, FROM .4 MILES SOUTH OF 33 RD ST INTERCHANGE BRIDGE TO 12 TH STREET N IN ST CLOUD, INSTALL FIBER OPTIC CABLE	\$150,000	Completed.	Completed.
US 10	0502-113	2018	MNDOT	**ELLA** US 10, FROM NORTH BENTON DRIVE TO 0.2 MILES WEST OF EAST ST GERMAIN ST IN ST CLOUD, INSTALL CABLE MEDIAN BARRIER	\$1,000,000	Completed.	Completed.
I 94	8823-331	2018	MNDOT	ON I-94, INSTALL ALTERNATE ROUTE SIGNING AT VARIOUS INTERCHANGES AND ROUTES THROUGHOUT WRIGTH, STEARNS AND TODD COUNTIES	\$150,000	Completed.	Completed.
Transit	TRF-0048-19A	2019	METRO BUS	SECT 5307: ST. CLOUD MTC; OPERATING ASSISTANCE	\$9,300,000	In progress.	Complete.
Transit	TRF-0048-19B	2019	METRO BUS	SECT 5307: ST. CLOUD MTC; PREVENTIVE MAINTENANCE	\$1,200,000	In progress.	Complete.
Transit	TRF-0048-19L	2019	METRO BUS	ST. CLOUD MTC; PARATRANSIT OPERATING	\$4,400,000	In progress.	Complete.
Transit	TRF-0048-19K	2019	METRO BUS	ST. CLOUD MTC; NORTHSTAR COMMUTER OPERATING	\$1,100,000	In progress.	Complete.
Transit	TRF-0048-19ZO	2019	METRO BUS	ST. CLOUD; SFY 2019 GREATER MN NEW SERVICE EXPANSION OPERATING FUNDS (7/1/18 - 6/30/19)	\$239,000	In progress.	Complete.
Transit	TRS-0048-19T	2019	METRO BUS	ST. CLOUD MTC; PURCHASE 9 (CLASS 400) <30 FT. REPLACEMENT CNG DAR BUSES	\$1,890,000	Waiting until the (5) 2018 buses arrive to ensure we don't want to make any modifications before ordering.	Specification meetings are currently taking place.
Transit	TRF-0048-19H	2019	METRO BUS	ST. CLOUD MTC; CNG CANOPY, PHASE II	\$175,000	Funding was requested in 2018. Project was advertised and contractor has been selected. Pre-construction meeting has occurred and ground breaking on the project will begin once the frost is out.	The project is still in process and should be completed by spring 2020.
Transit	TRF-0048-19C	2019	METRO BUS	SECT 5307: ST. CLOUD MTC; OFFICE EQUIP, IT & COMMUNICATION PROJECTS	\$593,000	Research is currently being done on specs needed for radios. Completion date is still anticipated for 12/31/2019.	Radios have been purchased. The City of Saint Cloud is in the process of programming them.
Transit	TRF-0048-19D	2019	METRO BUS	SECT 5307: ST. CLOUD MTC; CAPITAL MAINTENANCE TOOLS & EQUIPMENT	\$15,000	Project is anticipated to begin in August 2019 and slated to be completed by 12/31/2019.	Purchases will be made in 2020.
Transit	TRF-0048-19E	2019	METRO BUS	SECT 5307: ST. CLOUD MTC; BUS SHELTER AMENITIES	\$25,000	Project is anticipated to begin in spring 2019 and slated to be completed by end of 2019.	Metro Bus is working on replacing signs and benches. A vendor has been selected to do the work and has begun replacing benches and signs as needed.
Transit	TRF-0048-19M	2019	METRO BUS	SECT 5307: ST. CLOUD MTC; FARE COLLECTION SYSTEM UPGRADE	\$700,000	Funding for this project is split between 2019 and 2020. It is anticipated that MTC will begin this project in fall 2019. The overall project will not be completed until 2021.	The Request for Proposal for this project should be issued within the next six months.
Transit	TRF-0048-19G	2019	METRO BUS	SECT 5307: ST. CLOUD MTC; FACILITY IMPROVEMENTS	\$250,000	Construction is anticipated to begin in early summer 2019 and slated to be completed by spring 2020.	Maintenance area improvements have been completed. A Request for Proposal for trench drain improvements in the maintenance area should be issued in the next several months.

Saint Cloud Area Planning Organization Annual Listing of Obligated Projects 2018-2019

Route System	Project Number	Fiscal Year	Agency	Description	Project Total	Status Update as of April 2019	Status Update as of November 2019
Transit	TRF-9503-19	2019	WACOSA	PURCHASE ONE (1) REPLACEMENT <30 BUS (CLASS 400) BUS	\$81,000	Project has not yet been included in the federal grant. This is anticipated to occur within the next few months. Once that has been completed, WACOSA will be provided with a sub recipient agreement to order the bus.	Grant was executed. MnDOT Grant Agreement #1034411, Federal Award ID# MN-2017-014-02.
CSAH 3	005-603-029AC	2019	BENTON CONTY	**AC** BENTON CSAH 3, FROM BENTON DR TO TH 10, ROADWAY EXPANSION, INCL BIKE/PED TRAIL PROJECT (AC PAYBACK 1 OF 1)	\$6,405,331	Construction work has been completed. Final pay request to be submitted.	
CSAH 75	073-675-037AC1	2019	STEARNS COUNTY	**AC** STEARNS CSAH 75, FROM OLD COLLEGEVILLE ROAD TO CSAH 81 IN STEARNS COUNTY, RESURFACING (AC PROJECT, PAYBACK 1 OF 3)	\$10,172,004	Project was bid in 2018 and minor preparatory work including constructing temporary median crossovers, temporary signal work, and minor drainage work took place in 2018. Construction has resumed in April 2019.	Project complete. Finishing up final paperwork.
LOCAL 999	073-070-020	2019	STEARNS COUNTY	COUNTYWIDE, IMPROVE INTERSECTION LIGHTING ON MULTIPLE STEARNS COUNTY ROADS	\$324,000	Plans were completed in winter 2018 and are under review. Construction work anticipated to start in June 2019.	Project complete. Finishing up final paperwork.
LOCAL 999	073-070-022	2019	STEARNS COUNTY	STEARNS COUNTY, SIGNAL CONFIRMATION LIGHTS ON MULTIPLE STEARNS COUNTY ROADS	\$55,000	Project is in the design phase. Construction work anticipated to begin in May or June 2019.	Project complete. Finishing up final paperwork.
CSAH 75	073-675-039	2019	STEARNS COUNTY	**AC** CSAH 75, FROM 0.1 MILES S OF 33 RD ST S TO 0.1 MILES N OF 33 RD ST S IN ST. CLOUD, INTERSECTION IMPROVEMENTS (AC PROJECT, PAYBACK IN 2020 AND 2021)	\$1,186,277	Plans for this project are currently under review. Construction work is anticipated to begin in May 2019.	Project substantially complete. Waiting for final turf establishment. Finishing up final paperwork.
MSAS 151	162-151-003AC	2019	ST. CLOUD	**AC** ST CLOUD MSAS 151, EXPANSION OF TWO-LANE UNDIVIDED ROADWAY (33 RD ST SOUTH) TO A FOUR-LANE DIVIDED ROADWAY WITH SIDEWALK AND TRAIL AMENITIES FROM SOUTHWAY DRIVE TO COOPER AVENUE (AC PAYBACK 1 OF 1)	\$4,805,425	The section of 33 rd Street South from Southway Drive to Navajo Trail was completed in 2018. Section of 33 rd Street South from Navajo Trail to Heritage Drive, including the roundabout at Cooper Avenue South, will be constructed in 2019.	Project has been completed.
PED/BIKE	162-090-008	2019	ST. CLOUD	CONSTRUCT TRAIL ALONG 33 RD STREET FROM STEARNS CR 74 TO STEARNS CR 136 IN ST. CLOUD	\$590,000	Plans are being prepared and will be submitted to MnDOT by 05/01/2019. Anticipate a fall 2019 bid letting for construction to occur in 2020.	Bid opening is scheduled for 10/15/2019. Construction to occur in 2020.
PED/BIKE	220-591-005	2019	SARTELL	CONSTRUCT SRTS INFRASTRUCTURE IMPROVEMENTS ALONG 2 ND AVE N, 5 TH AVE N, AND 2-1/2 STREET IN SARTELL	\$1,928,342	Letting date is anticipated in late April or early May 2019. Construction to be substantially completed by summer 2019 or fall and final completion anticipated summer 2020.	Project was out for bid summer 2019. Substantial construction is scheduled to take place summer 2020. Final completion of the project is slated for summer 2021.
RR	73-00137	2019	MNDOT	NLR RR, INSTALL GATES AT CSAH 134, RIDGEWOOD RD, ST. CLOUD, STEARNS COUNTY	\$194,984	Agreement with railroad executed on 02/01/2019. Railroad has 18 months to install signs.	
RR	73-00138	2019	MNDOT	NLR RR, UPGRADE EXISTING SIGNAL EQUIPMENT AT MSAS 102, 2 ND AVE N, WAITE PARK, STEARNS COUNTY	\$212,992	Agreement with railroad executed on 02/01/2019. Railroad has 18 months to install signs.	Per Waite Park engineer, project is completed.
I 94	7380-246	2019	MNDOT	**SPP** I-94, NEAR COLLEGEVILLE, REHAB/REDECK AT BRIDGE #73872 AT STEARNS COUNTY CR 159 OVER I-94	\$887,392	Project was let on 12/21/2018. Anticipated start date is 06/03/2019 with an anticipated completion date of 08/23/2019.	Project is substantially completed.
MN 15	7303-50	2019	MNDOT	MN 15, FROM JCT MN 55 IN KIMBALL TO 66 TH AVE IN ST AUGUSTA, FULL DEPTH RECLAIM	\$8,727,923	Project was let on 12/21/2018. Anticipated start date is 05/06/2019 with an anticipated completion date of 07/28/2019.	Project is substantially completed.

Saint Cloud Area Planning Organization Annual Listing of Obligated Projects 2018-2019

Route System	Project Number	Fiscal Year	Agency	Description	Project Total	Status Update as of April 2019	Status Update as of November 2019
MN 999	8823-338	2019	MNDOT	**IDIQ** DISTRICTWIDE MILL AND OVERLAY AT VARIOUS LOCATIONS (MINIMUM CONTRACT \$3,000,000/MAXIMUM CONTRACT \$10,000,000, EXPIRATION DATE: AUGUST 24, 2020)	\$3,639,000	Project construction is being done on TH 55 from Brooten to east of Belgrade and on US 71 in Sauk Centre. Work will be completed by 06/30/2019.	Project is substantially completed.

***Highlighted** projects are waiting for a more recent status update.