Saint Cloud Area Planning Organization Annual Listing of Obligated Projects
2021-2026

Route System	Project Number	Fiscal Year	Agency	Description	Project Total	Status Update as of Spring 2026
TRANSIT	TRF-0048-21L	2021	SAINT CLOUD	ST. CLOUD MTC; OPERATIONS FACILITY IMPROVEMENTS	$1,250,000	**March 17, 2026:** Project has been completed.
HIGHWAY I 94	8823-403	2022	MNDOT	I-94, DYANMIC MESSAGE SIGN REPLACEMENT AT 5 LOCATIONS IN STEARNS AND WRIGHT COUNTIES	$140,000	**Jan. 5, 2026:** As of November 2025 nothing has been done with this project and no bids were solicited.
HIGHWAY MN 23	0503-92	2022	MNDOT	MN 23, INSTALL FIBER OPTIC FROM BENTON CSAH 1 TO MN 25 IN FOLEY	$380,000	**Sept. 29, 2025:** Benton County has dropped the project. No funds were spent on the construction of this project. MnDOT had sent funds to Benton County to do final design of the MnDOT fiber that was to be included in their project. The final design will ultimately be used again for a stand alone project at some point in the future.
TRANSIT	TRF-0048-23J	2023	SAINT CLOUD	ST. CLOUD MTC; WESTERN TRANSIT CENTER	$4,000,000	**March 17, 2026:** General contractor has been selected. Anticipated completion date early to mid-2027.
LOCAL STREETS	220-090-002	2023	SARTELL	HERITAGE DRIVE PATH CONNECTIVITY AND ENHANCEMENTS FROM HUNTINGTON DR S TO AMBER AVE S. & 2 X-WALKS ALONG HERITAGE DR.	$459,121	**Nov. 12, 2025:** Project is 100% complete. Final paperwork has been submitted.
LOCAL STREETS	220-090-003	2023	SARTELL	CONSTRUCT NEW TRAILS AND SIDEWALK IN GAP AREAS IN THE CITY OF SARTELL	$458,740	**Nov. 12, 2025:** Project is 100% complete. Final paperwork has been submitted.
LOCAL STREETS	71-00129	2023	MNDOT	BNSF RR, RE-ALIGNMENT AND NEW SIGNAL INSTALL AT CR 65, 42ND ST, HAVEN TWP, SHERBURNE COUNTY	$300,000	**Jan. 5, 2026:** Project has been completed on Oct. 8, 2025.
HIGHWAY MN 23	0503-91	2023	MNDOT	**PRS**AC**: MN 23, AT US 10 INTERCHANGE IN ST. CLOUD, RECONSTRUCT MN 23 FROM .1 MI W OF LINCOLN AVE TO .1 MI W OF CR 1; RECONSTRUCT US 10 FROM .2 MI W OF ST. GERMAIN TO .1 MI N OF 15TH AVE SE; REPLACE BRIDGES OVER US 10, BR# 9021 WITH BR#05019 AND BR#9022 WITH BR# 05018; INCLUDES MULTIMODAL IMPROVEMENTS (GREATER MN RELIABILITY). CONSTRUCT 4TH ST BRIDGE OVER US 10. (PAYBACK IN 2024 & 2025)	$44,480,000	**Feb. 4, 2026:** Project is 95% complete. Waiting on CO and Encumbrance to come through. Inspector following up with prime and city on city items. After these items are complete, the state will issue the semi-final voucher and start the 1516.3 requirements process.
HIGHWAY MN 23	0503-91S	2023	MNDOT	**PRS**AC**: MN 23, AT US 10 INTERCHANGE IN ST. CLOUD, RECONSTRUCT MN 23 FROM .1 MI W OF LINCOLN AVE TO .1 MI W OF CR 1; RECONSTRUCT US 10 FROM .2 MI W OF ST. GERMAIN TO .1 MI N OF 15TH AVE SE; REPLACE BRIDGES OVER US 10, BR# 9021 WITH BR#05019 AND BR#9022 WITH BR# 05018; INCLUDES MULTIMODAL IMPROVEMENTS (GREATER MN RELIABILITY). CONSTRUCT 4TH ST BRIDGE OVER US 10. (PAYBACK IN 2024 & 2025)	$750,000	**Feb. 4, 2026:** Project is 95% complete. Waiting on CO and Encumbrance to come through. Inspector following up with prime and city on city items. After these items are complete, the state will issue the semi-final voucher and start the 1516.3 requirements process.
HIGHWAY MN 23	0503-91GMNR	2023	MNDOT	**PRS**AC**: MN 23, AT US 10 INTERCHANGE IN ST. CLOUD, RECONSTRUCT MN 23 FROM .1 MI W OF LINCOLN AVE TO .1 MI W OF CR 1; RECONSTRUCT US 10 FROM .2 MI W OF ST. GERMAIN TO .1 MI N OF 15TH AVE SE; REPLACE BRIDGES OVER US 10, BR# 9021 WITH BR#05019 AND BR#9022 WITH BR# 05018; INCLUDES MULTIMODAL IMPROVEMENTS (GREATER MN RELIABILITY). CONSTRUCT 4TH ST BRIDGE OVER US 10. (PAYBACK IN 2024 & 2025)	$3,770,000	**Feb. 4, 2026:** Project is 95% complete. Waiting on CO and Encumbrance to come through. Inspector following up with prime and city on city items. After these items are complete, the state will issue the semi-final voucher and start the 1516.3 requirements process.
HIGHWAY MN 65, US 10	8823-407	2023	MNDOT	**IDIQ**: VARIOUS LOCATIONS: INSTALL HIGH TENSION CABLE BARRIER IN THE MEDIAN, MN 65 (ISANTI/ANOKA CO LINE TO S CAMBRIDGE), US 10 (LITTLE FALLS TO HALFWAY CROSSING &	$7,556,472	**Jan. 5, 2026:** MnDOT is still working on issues regarding payments with this project.

Route System	Project Number	Fiscal Year	Agency	Description	Project Total	Status Update as of Spring 2026
				ST CLOUD TO CLEAR LAKE)(IDIQ MAX $15,000,000 MIN $7,556,472)		
TRANSIT	TRS-0048-24F	2024	SAINT CLOUD	ST. CLOUD MTC; PURCHASE EIGHT (8) CLASS 400LF CNG REPLACEMENT BUSES	$3,080,000	**Oct. 21, 2025**: This project has been superseded by TRF-0048-25I.
TRANSIT	TRF-0048-24K	2024	SAINT CLOUD	SECT5307: ST CLOUD MTC; FACILITY IMPROVEMENTS	$1,810,000	**March 17, 2026:** Project is in progress.
TRANSIT	TRF-9503-24	2024	MNDOT	SECTION 5310: WACOSA, INC.; PURCHASE ONE (1) REPLACEMENT <30' (CLASS 400) BUS	$228,000	**March 3, 2026:** WACOSA received its vehicle in October 2025. Project has been completed.
LOCAL STREETS	071-070-044	2024	SHERBURNE COUNTY	INSTALL INTERSECTION LIGHTING ON VARIOUS SHERBURNE COUNTY ROADS	$524,000	**Dec. 5, 2025:** Project has been completed.
HIGHWAY CSAH 133	073-733-006	2024	STEARNS COUNTY	STEARNS CSAH 133 FROM STEARNS CSAH 75 TO 15TH AVE IN ST JOSEPH; EXPAND TO 4 LANE, INTERSECTION IMPROVEMENTS AT ELM ST, DUAL LEFT TURN LANES FROM EB CSAH 75 TO NB CSAH 133	$4,375,000	**Dec. 9, 2025:** Project is substantially complete and is open to traffic. Project total to date paid including retainage is $3,937,405.10 so this project should be well under budget once the county makes the final payment next summer.
LOCAL STREETS	073-596-010	2024	STEARNS COUNTY	**MN277**CR 120, RECONSTRUCT ROUNDABOUT AT STEARNS CR 120 & CSAH 1 & FROM 450 FT EAST OF NB MN 15 ENTRANCE RAMP TO CSAH 1, MILL AND OVERLAY	$2,121,105	**Dec. 9, 2025:** Final payment made to contractor in July 2025. Project is complete.
LOCAL STREETS	162-080-009	2024	SAINT CLOUD	**CRP**CITY OF ST CLOUD: INSTALL ELECTRIC VEHICLE CHARGING STATION, STEARNS HISTORY MUSEUM	$250,000	**Oct. 20, 2025:** Final completion date was Sept. 30, 2025. Charging stations are currently in use.
LOCAL STREETS	220-090-004	2024	SARTELL	**CRP** BIKEWAY ENGINEERING, SARTELL BRIDGE TO BENTON DRIVE IN THE CITY OF SARTELL	$224,800	**March 18, 2026:** Project is complete and final pay request has been submitted.
LOCAL STREETS	191-104-006	2024	SAUK RAPIDS	RECONSTRUCT 2ND AVE S FROM 110' SOUTH OF BENTON DR TO 10TH ST S, INCLUDING SIDEWALK, ADA, LIGHTING, DRAINAGE AND WATERMAIN IMPROVEMENTS IN THE CITY OF SAUK RAPIDS	$3,758,476	**March 30, 2026:** Working on closing out this project with MnDOT.
HIGHWAY MN 23, US 10	0503-91AC	2024	MNDOT	**PRS**AC**: MN 23, AT US 10 INTERCHANGE IN ST. CLOUD, RECONSTRUCT MN 23 FROM .1 MI W OF LINCOLN AVE TO .1 MI W OF CR 1; RECONSTRUCT US 10 FROM .2 MI W OF ST. GERMAIN TO .1 MI N OF 15TH AVE SE; REPLACE BRIDGES OVER US 10, BR# 9021 WITH BR#05019 AND BR#9022 WITH BR# 05018; INCLUDES MULTIMODAL IMPROVEMENTS (GREATER MN RELIABILITY). CONSTRUCT 4TH ST BRIDGE OVER US 10. (PAYBACK 1 OF 2)	$44,480,000	**Feb. 4, 2026:** Project is 95% complete. Waiting on CO and Encumbrance to come through. Inspector following up with prime and city on city items. After these items are complete, the state will issue the semi-final voucher and start the 1516.3 requirements process.
TRANSIT	TRF-0048-25A	2025	SAINT CLOUD	SECT5307: ST CLOUD MTC; OPERATING ASSISTANCE	$11,082,400	**Oct. 21, 2025:** Operating assistance grant concluded on Sept. 30, 2025.
TRANSIT	TRF-0048-25B	2025	SAINT CLOUD	ST CLOUD MTC; PARATRANSIT OPERATING	$6,453,400	**Oct. 21, 2025:** Paratransit operating grant concluded on Sept. 30, 2025.
TRANSIT	TRF-0048-25C	2025	SAINT CLOUD	ST CLOUD MTC; NORTHSTAR COMMUTER OPERATING	$734,500	**Oct. 21, 2025:** Northstar Commuter operating grant concluded on Sept. 30, 2025.
TRANSIT	TRF-0048-25D	2025	SAINT CLOUD	SECT5307: ST CLOUD MTC; MAINTENANCE TOOLS & EQUIPMENT	$15,000	**March 17, 2026:** Grant application has been completed. Metro Bus has begun using funds for projects.
TRANSIT	TRF-0048-25E	2025	SAINT CLOUD	SECT5307: ST CLOUD MTC; TWO (2) REPLACEMENT OPERATIONS VEHICLES	$80,000	**March 17, 2026:** Grant application has been completed. Vehicles are on site. Project is completed.
TRANSIT	TRF-0048-25F	2025	SAINT CLOUD	SECT5307: ST CLOUD MTC; OFFICE EQUIP, IT & COMMUNICATION PROJECTS	$535,000	**March 17, 2026:** Grant application has been completed. Projects have been started.
TRANSIT	TRF-0048-25G	2025	SAINT CLOUD	SECT5307: ST CLOUD MTC; FACILITY IMPROVEMENTS	$650,000	**March 17, 2026:** Grant application has been completed. Projects have been started.

Route System	Project Number	Fiscal Year	Agency	Description	Project Total	Status Update as of Spring 2026
TRANSIT	TRS-0048-25B	2025	SAINT CLOUD	ST. CLOUD MTC; PURCHASE ONE (1) CLASS 700 REPLACEMENT CNG BUS	$729,000	**March 17, 2026:** Grant application has been completed. Bus is on site. Project has been completed.
TRANSIT	TRF-0048-25H	2025	SAINT CLOUD	SECTION 5339: ST CLOUD MTC; PURCHASE ONE (1) CLASS 400LF CNG REPLACEMENT BUS	$367,000	**March 17, 2026:** Grant application has been completed. Bus is in production.
TRANSIT	TRS-0048-25C	2025	SAINT CLOUD	ST CLOUD MTC; PURCHASE FIVE (5) CLASS 400LF CNG REPLACEMENT BUSES.	$1,835,000	**March 17, 2026:** Grant application has been completed. Buses are in production.
TRANSIT	TRF-0048-25I	2025	SAINT CLOUD	ST CLOUD MTC; PURCHASE EIGHT (8) CLASS 400LF CNG REPLACEMENT BUSES. FUNDS PREVIOUSLY TRANSFERRED FROM FHWA (STBGP) TO FTA	$3,080,000	**March 17, 2026:** Grant application has been completed. Buses are on site. Project has been completed.
TRANSIT	TRF-9503-25	2025	MNDOT	SECTION 5310: WACOSA, INC.; PURCHASE ONE (1) REPLACEMENT <30' (CLASS 400) BUS	$216,900	**March 3, 2026:** Vehicle capital grant fully executed in December 2025. Vehicle ordering process is underway as of February 2026.
TRANSIT	TRF-9503-25A	2025	MNDOT	SECTION 5310: WACOSA, INC.; PURCHASE ONE (1) CLASS 200 MINI-VAN FOR SERVICE EXPANSION	$90,000	**March 3, 2026:** Vehicle capital grant fully executed in December 2025. Vehicle ordering process is underway as of February 2026.
TRANSIT	TRF-9136-25	2025	MNDOT	SECTION 5310: A HOME FOR THE DAY; PURCHASE ONE (1) CLASS 200 MINI-VAN FOR SERVICE EXPANSION	$90,000	**Oct. 9, 2025:** Project has been removed from Federal Transit Administration Section 5310 Program funding as recipient is not an eligible organization to receive FTA Section 5310 Program funds. Eligible organizations must be non-profit organizations and A Home for the Day is a private for-profit organization.
HIGHWAY CSAH 1	005-070-014	2025	BENTON COUNTY	BENTON COUNTY CSAH1/CSAH 29 INTERSECTION, CONSTRUCT ROUND-A-BOUT	$2,575,841	**March 26, 2026:** This project has been let and awarded at $2,605,440.03. Construction work has started but has been suspended until spring 2026.
HIGHWAY CSAH 1	005-070-014CRP	2025	BENTON COUNTY	**CRP**BENTON COUNTY CSAH1/CSAH 29 INTERSECTION, CONSTRUCT ROUND-A-BOUT	$550,000	**March 26, 2026:** This project has been let and awarded at $2,605,440.03. Construction work has started but has been suspended until spring 2026.
LOCAL STREETS	071-596-008	2025	SHERBURNE COUNTY	SHERBURNE CR 65 & 45TH AVE, REALIGNMENT AND ACCESS CONSOLIDATION WITH US 10 & BNSF RR XING (ASSOCIATED SP 071-596-008)	$1,300,000	**Dec. 5, 2025:** Project has been completed.
LOCAL STREETS	071-596-008	2025	SHERBURNE COUNTY	SHERBURNE CR 65 & 45TH AVE, REALIGNMENT AND ACCESS CONSOLIDATION WITH US 10 & BNSF RR XING (ASSOCIATED SP 071-596-008)	$1,200,000	**Dec. 5, 2025:** Project has been completed.
HIGHWAY US 10	7103-67	2025	SHERBURNE COUNTY	**CHAP 5** US 10, CONSTRUCT INTERSECTION IMPROVEMENTS AND WB ACCELERATION AT SHERBURNE CR 61 (ASSOCIATED WITH 071-596-013)	$1,036,474	**Dec. 5, 2025:** Project has been completed.
HIGHWAY US 10	071-596-013	2025	SHERBURNE COUNTY	**CHAP 5** US 10, CONSTRUCT INTERSECTION IMPROVEMENTS AND WB ACCELERATION AT SHERBURNE CR 61 (ASSOCIATED WITH 071-596-013)	$1	**Dec. 5, 2025:** Project has been completed.
HIGHWAY CSAH 2	073-070-028	2025	STEARNS COUNTY	CSAH 2, CONSTRUCT ROUND-A-BOUT AT MINNESOTA ST IN ST JOSEPH	$555,555	**Dec. 9, 2025:** Project is substantially complete and open to traffic. County is still waiting on the installation of some street lighting units due to long lead times on delivery of light poles. County is retaining 5% now and plans on making final payment summer 2026.
HIGHWAY CSAH 2	073-070-028CRP	2025	STEARNS COUNTY	**CRP**CSAH 2, CONSTRUCT ROUND-A-BOUT AT MINNESOTA ST IN ST JOSEPH	$1,444,445	**Dec. 9, 2025:** Project is substantially complete and open to traffic. County is still waiting on the installation of some street lighting units due to long lead times on delivery of light poles. County is retaining 5% now and plans on making final payment summer 2026.
LOCAL STREETS	162-120-008	2025	SAINT CLOUD	**AC**CRP**LINCOLN AVE SE; CONSTRUCT SIDEWALK FROM 4TH ST SE TO 7TH ST SE IN THE CITY OF ST CLOUD (PAYBACK IN 2026)	$272,000	**March 10, 2026:** City will review project area for punch list items to contractor.

Route System	Project Number	Fiscal Year	Agency	Description	Project Total	Status Update as of Spring 2026
N/A	220-080-007	2025	SARTELL	**AC**CRP**ELECTRIC VEHICLES; PURCHASE 4 SQUAD CARS FOR THE CITY OF SARTELL (PAYBACK IN 2026)	$216,780	**Nov. 12, 2025:** Project is 100% complete. Final paperwork has been submitted.
LOCAL STREETS	220-070-001	2025	SARTELL	**AC**PINECONE ROAD/7TH ST N INTERSECTION AND PEDESTRIAN IMPROVEMENTS (PAYBACK IN 2026)	$650,000	**March 18, 2026:** Project is currently in construction. Final completion is scheduled for June 2026.
LOCAL STREETS	220-090-005	2025	SARTELL	**AC**CONSTRUCT HERITAGE DRIVE TRAIL BETWEEN AMBER AVE AND CSAH 1 AND SIDEWALKS NEAR RIVERVIEW INTERMEDIATE SCHOOL IN THE CITY OF SARTELL (PAYBACK IN 2026)	$637,900	**March 18, 2026:** Project is currently in construction. Final completion is scheduled for August 2026.
LOCAL STREETS	221-090-001	2025	WAITE PARK	CONSTRUCT TRAIL, ALONG CSAH 81/15TH AVE FROM 830' N OF CSAH 75 TO 355' W OF 10TH AVE IN THE CITY OF WAITE PARK	$603,177	**Dec. 9, 2025:** Trail has been bid and is waiting for spring to begin construction. Anticipated trail completion by early July 2026.
LOCAL STREETS	091-070-028	2025	ST. CLOUD APO	**MN296**ENVIRONMENAL DOCUMENTATION, FROM INTERSECTION OF 33RD ST S & CSAH 75 TO US 10 IN THE CITY OF ST CLOUD.	$1,000,000	**March 2, 2026:** Project has kicked off. To date, consultant has developed project branding for public-facing materials, identified agencies with which they will coordinate and communicate during the project, reviewed traffic model and forecasts, and developed locations at which to do turning movement counts.
HIGHWAY MN 15	7303-52	2025	MNDOT	MN 15, BR 73019 OVER MN 15 AT CSAH 137, -REOVERLAY	$1,200,000	**Feb. 4, 2026:** All work has been completed. Bridge opened to traffic on Aug. 8, 2025. Waiting to accept final turf this coming spring before project closeout.
HIGHWAY I 94	8823-375	2025	MNDOT	**ITS**I-94, DMS, CAMERAS AND FIBER AT MULTIPLE LOCATIONS FROM US 71 IN SAUK CENTRE TO MN 15 IN ST CLOUD	$530,000	**Feb. 10, 2026:** All locations for this project with the exception of Collegeville on I-94 have been inspected by Traffic Management Systems. Fiber testing with the exception of MNIT fiber has been completed and accepted. MnDOT is still waiting on #8 cable to be installed at the Sauk Centre location of the project with an anticipated completion in spring/late spring 2026.
HIGHWAY MN 23, US 10	0503-91AC2	2025	MNDOT	**PRS**AC**: MN 23, AT US 10 INTERCHANGE IN ST. CLOUD, RECONSTRUCT MN 23 FROM .1 MI W OF LINCOLN AVE TO .1 MI W OF CR 1; RECONSTRUCT US 10 FROM .2 MI W OF ST. GERMAIN TO .1 MI N OF 15TH AVE SE; REPLACE BRIDGES OVER US 10, BR# 9021 WITH BR#05019 AND BR#9022 WITH BR# 05018; INCLUDES MULTIMODAL IMPROVEMENTS (GREATER MN RELIABILITY). CONSTRUCT 4TH ST BRIDGE OVER US 10. (PAYBACK 2 OF 2)	$44,480,000	**Feb. 4, 2026:** Project is 95% complete. Waiting on CO and Encumbrance to come through. Inspector following up with prime and city on city items. After these items are complete, the state will issue the semi-final voucher and start the 1516.3 requirements process.
TRANSIT	TRF-0048-26A	2026	SAINT CLOUD	SECT5307: ST CLOUD MTC; OPERATING ASSISTANCE	$11,636,600	**March 17, 2026:** Grant application is in process.
TRANSIT	TRF-0048-26B	2026	SAINT CLOUD	ST CLOUD MTC; PARATRANSIT OPERATING	$6,776,100	**March 17, 2026:** Grant application is in process.
TRANSIT	TRF-0048-26D	2026	SAINT CLOUD	SECT5307: ST CLOUD MTC; MAINTENANCE TOOLS & EQUIPMENT	$15,000	**March 17, 2026:** Grant application is in process.
TRANSIT	TRF-0048-26E	2026	SAINT CLOUD	SECT5307: ST CLOUD MTC; FOUR (4) REPLACEMENT OPERATIONS VEHICLES	$160,000	**March 17, 2026:** Grant application is in process.
TRANSIT	TRF-0048-26F	2026	SAINT CLOUD	SECT5307: ST CLOUD MTC; OFFICE EQUIP, IT, & COMMUNICATION PROJECTS	$250,000	**March 17, 2026:** Grant application is in process.
TRANSIT	TRF-0048-26G	2026	SAINT CLOUD	SECT5307: ST CLOUD MTC; SHELTERS	$25,000	**March 17, 2026:** Grant application is in process.
TRANSIT	TRS-0048-26A	2026	SAINT CLOUD	ST CLOUD MTC; PURCHASE FIVE (5) CLASS 400LF CNG REPLACEMENT BUSES	$2,110,500	**March 17, 2026:** Grant application is in process.

Route System	Project Number	Fiscal Year	Agency	Description	Project Total	Status Update as of Spring 2026
TRANSIT	TRF-0048-26J	2026	SAINT CLOUD	SECT5310: ST CLOUD MTC; REPLACE 14 ROUTE DISPLAY SIGNS AT THE ST. CLOUD TRANSIT CENTER	$127,500	**March 27, 2026:** Project is in the process of being amended into the APO's FY 2026-2029 TIP. Anticipated approval of amendment by APO Policy Board on May 14, 2026.
TRANSIT	TRF-0048-26K	2026	SAINT CLOUD	SECT5310: ST CLOUD MTC; REPLACE MDCS (MOBILE DATA COMPUTER) IN 36 DIAL-A-RIDE (PARATRANSIT) BUSES AND 2 SPARE DEVICES	$140,000	**March 27, 2026:** Project is in the process of being amended into the APO's FY 2026-2029 TIP. Anticipated approval of amendment by APO Policy Board on May 14, 2026.
TRANSIT	TRF-0048-26L	2026	SAINT CLOUD	SECT5310: ST CLOUD MTC; WESTERN TRANSIT CENTER CONSTRUCTION	$1,147,000	**April 7, 2026:** During the TIP amendment public comment period, the anticipated funding cost for this project increased from $997,500 to $1,147,000. Because of the total cost increase being under the 20% threshold to trigger an amendment/modification to the TIP, a technical correction will immediately be completed to this project pending approval by the APO's Policy Board of the original amendment.
TRANSIT	TRF-0048-26M	2026	SAINT CLOUD	SECT5310: ST CLOUD MTC; ADD ROUTE DESIGNATION SIGNS TO 36 DIAL-A-RIDE (PARATRANSIT) BUSES	$135,000	**March 27, 2026:** Project is in the process of being amended into the APO's FY 2026-2029 TIP. Anticipated approval of amendment by APO Policy Board on May 14, 2026.
CSAH 3	005-603-035	2026	BENTON COUNTY	**AC**BENTON CSAH 3, FROM CSAH 1 TO CSAH 4(65TH ST NE), FULL DEPTH RECLAIM (AC PROJECT, PAYBACK IN 2027 & 2028)	$3,832,500	**March 26, 2026:** Project is in process. The County is preparing to go out for bids in Spring 2026.
LOCAL STREETS	071-070-050	2026	SHERBURNE COUNTY	VARIOUS SHERBURNE COUNTY ROADS/INTERSECTIONS, INSTALL RUMBLE STRIPS AND 6" GROUND IN WET REFLECTIVE PAVEMENT MARKINGS	$785,577	**March 26, 2026:** Bid opening on the project will be April 1, 2026. Construction to start in May/June 2026.
CSAH 75	073-675-043	2026	STEARNS COUNTY	STEARNS CSAH 75, FROM CSAH 2 TO 43RD ST S IN THE CITIES OF ST CLOUD AND ST JOSEPH, REPLACE SIGNAL SYSTEMS	$4,875,000	**April 1, 2026:** Project is still in the design phase.
LOCAL STREETS	073-070-032	2026	STEARNS COUNTY	STEARNS COUNTY, VARIOUS RURAL INTERSECTIONS, LIGHTING	$260,000	**April 1, 2026:** Design is complete. Project is waiting on final DNR Natural Heritage Review.
LOCAL STREETS	162-153-003	2026	SAINT CLOUD	**AC**22ND ST S FROM OAK GROVE RD/CR 136 TO COOPER AVE S, RECONSTRUCT RURAL ROUTE INTO 36' MULTIMODAL URBAN SECTION IN THE CITY OF ST CLOUD(AC PROJECT PAYBACK IN 2027)	$3,405,980	**March 10, 2026:** Plans are being reviewed by MnDOT. Staff is bidding for material procurement.
LOCAL STREETS	162-153-003CRP	2026	SAINT CLOUD	**AC**CRP**22ND ST S FROM OAK GROVE RD/CR 136 TO COOPER AVE S, RECONSTRUCT RURAL ROUTE INTO 36' MULTIMODAL URBAN SECTION IN THE CITY OF ST CLOUD(AC PROJECT PAYBACK IN 2027 & 2028)	$675,000	**March 10, 2026:** Plans are being reviewed by MnDOT. Staff is bidding for material procurement.
LOCAL STREETS	162-120-008AC	2026	SAINT CLOUD	**AC**CRP**LINCOLN AVE SE; CONSTRUCT SIDEWALK FROM 4TH ST SE TO 7TH ST SE IN THE CITY OF ST CLOUD (AC PAYBACK 1 OF 1)	$272,000	**March 10, 2026:** City will review project area for punch list items to contractor.
LOCAL STREETS	220-070-001AC	2026	SARTELL	**AC**PINECONE ROAD/7TH ST N INTERSECTION AND PEDESTRIAN IMPROVEMENTS (AC PAYBACK 1 OF 1)(ASSOCIATED PROJECT 220-103-009)	$650,000	**March 18, 2026:** Project is currently in construction. Final completion is scheduled for June 2026.
LOCAL STREETS	220-090-005AC	2026	SARTELL	**AC**CONSTRUCT HERITAGE DRIVE TRAIL BETWEEN AMBER AVE AND CSAH 1 AND SIDEWALKS NEAR RIVERVIEW INTERMEDIATE SCHOOL IN THE CITY OF SARTELL (AC PAYBACK 1 OF 1)	$637,900	**March 18, 2026:** Project is currently in construction. Final completion is scheduled for August 2026.
N/A	220-080-007AC	2026	SARTELL	**AC**CRP**ELECTRIC VEHICLES; PURCHASE 4 SQUAD CARS FOR THE CITY OF SARTELL (AC PAYBACK 1 OF 1)	$216,780	**Nov. 12, 2025:** Project is 100% complete. Final paperwork has been submitted.
LOCAL STREETS	191-104-008	2026	SAUK RAPIDS	2ND AVE S(MSAS 104) FROM 10TH ST. S TO SOUTH CITY LIMITS, RECONSTRUCT INCLUDING SIDEWALK, ADA, LIGHTING,	$4,350,000	**March 30, 2026:** This project is out for bids with construction planned to begin in 2026.

Route System	Project Number	Fiscal Year	Agency	Description	Project Total	Status Update as of Spring 2026
				DRAINAGE, SANITARY SEWER AND WATERMAIN IMPROVEMENTS IN THE CITY OF SAUK RAPIDS (ASSOCIATED SAP 191-118-001)		
LOCAL STREETS	191-104-009	2026	SAUK RAPIDS	**AC**2ND AVE S (MSAS 104) FROM BENTON DR TO 6TH ST S, RECONSTRUCTION, ADA IMPROVEMENTS, RR XING, SIGNAL REVISIONS AND WATER MAIN IN THE CITY OF SAUK RAPIDS (AC PROJECT, PAYBACK IN 2028) (ASSOCIATED WITH SP 191-090-003)	$900,000	**March 30, 2026:** The plans for this project are being reviewed by MnDOT Central Office with bidding planned for April and construction planned for 2026.
I 94	8823-450	2026	MNDOT	**NEVI**DISTRICTWIDE INSTALL NEVI CHARGING STATION WITHIN 1 MILE FROM EXIT 164A/B ON I94	$1,317,376	**March 30, 2026:** Project is under contract with MnDOT and they are working through the "preliminary engineering" phase. Tasks like site design, environmental review (NEPA), cybersecurity plan, etc. NEPA review and completion of the Categorical Exclusion document usually takes about two months. MnDOT gives a notice to proceed to the construction phase after all these initial tasks are done.
MN 15	0509-37	2026	MNDOT	**BFP**MN 15 BR 05003 EB OVER US 10 N OF SAUK RAPIDS, REPLACE	$7,702,000	**Oct. 8, 2025:** Project is on track for an April 22, 2026, letting.
MN 15	7303-55	2026	MNDOT	**COCPR**MN 15, CORRIDOR STUDY AND PRELIMINARY ENGINEERING FROM 0.5 MI S OF S JCT MN 23 TO US 10 JCT	$2,500,000	**March 27, 2026:** Project is in the process of being amended into the APO's FY 2026-2029 TIP. Anticipated approval of amendment by APO Policy Board on April 9, 2026.