Saint Cloud Area Planning Organization Annual Listing of Obligated Projects
2022-2026

Route System	Project Number	Fiscal Year	Agency	Description	Project Total	Status Update as of Spring 2026
HIGHWAY I 94	8823-403	2022	MNDOT	I-94, DYANMIC MESSAGE SIGN REPLACEMENT AT 5 LOCATIONS IN STEARNS AND WRIGHT COUNTIES	$140,000	**Nov. 9, 2026:** Nothing has been done with this project and no bids were solicited.
TRANSIT	TRF-0048-23J	2023	SAINT CLOUD	ST. CLOUD MTC; WESTERN TRANSIT CENTER	$4,000,000	**Oct. 30, 2026:** Construction on the Western Transit Center has begun.
HIGHWAY MN 23	0503-91	2023	MNDOT	**PRS**AC**: MN 23, AT US 10 INTERCHANGE IN ST. CLOUD, RECONSTRUCT MN 23 FROM .1 MI W OF LINCOLN AVE TO .1 MI W OF CR 1; RECONSTRUCT US 10 FROM .2 MI W OF ST. GERMAIN TO .1 MI N OF 15TH AVE SE; REPLACE BRIDGES OVER US 10, BR# 9021 WITH BR#05019 AND BR#9022 WITH BR# 05018; INCLUDES MULTIMODAL IMPROVEMENTS (GREATER MN RELIABILITY). CONSTRUCT 4TH ST BRIDGE OVER US 10. (PAYBACK IN 2024 & 2025)	$44,480,000	**Nov. 9, 2026:** Project is 99% complete. 1516.3 Requirements met on Oct. 22, 2026. Next step will be to issue the Final Voucher.
HIGHWAY MN 23	0503-91S	2023	MNDOT	**PRS**AC**: MN 23, AT US 10 INTERCHANGE IN ST. CLOUD, RECONSTRUCT MN 23 FROM .1 MI W OF LINCOLN AVE TO .1 MI W OF CR 1; RECONSTRUCT US 10 FROM .2 MI W OF ST. GERMAIN TO .1 MI N OF 15TH AVE SE; REPLACE BRIDGES OVER US 10, BR# 9021 WITH BR#05019 AND BR#9022 WITH BR# 05018; INCLUDES MULTIMODAL IMPROVEMENTS (GREATER MN RELIABILITY). CONSTRUCT 4TH ST BRIDGE OVER US 10. (PAYBACK IN 2024 & 2025)	$750,000	**Nov. 9, 2026:** Project is 99% complete. 1516.3 Requirements met on Oct. 22, 2026. Next step will be to issue the Final Voucher.
HIGHWAY MN 23	0503-91GMNR	2023	MNDOT	**PRS**AC**: MN 23, AT US 10 INTERCHANGE IN ST. CLOUD, RECONSTRUCT MN 23 FROM .1 MI W OF LINCOLN AVE TO .1 MI W OF CR 1; RECONSTRUCT US 10 FROM .2 MI W OF ST. GERMAIN TO .1 MI N OF 15TH AVE SE; REPLACE BRIDGES OVER US 10, BR# 9021 WITH BR#05019 AND BR#9022 WITH BR# 05018; INCLUDES MULTIMODAL IMPROVEMENTS (GREATER MN RELIABILITY). CONSTRUCT 4TH ST BRIDGE OVER US 10. (PAYBACK IN 2024 & 2025)	$3,770,000	**Nov. 9, 2026:** Project is 99% complete. 1516.3 Requirements met on Oct. 22, 2026. Next step will be to issue the Final Voucher.
HIGHWAY MN 65, US 10	8823-407	2023	MNDOT	**IDIQ**: VARIOUS LOCATIONS: INSTALL HIGH TENSION CABLE BARRIER IN THE MEDIAN, MN 65 (ISANTI/ANOKA CO LINE TO S CAMBRIDGE), US 10 (LITTLE FALLS TO HALFWAY CROSSING & ST CLOUD TO CLEAR LAKE)(IDIQ MAX $15,000,000 MIN $7,556,472)	$7,556,472	**Nov. 9, 2026:** Project is 51% complete.
TRANSIT	TRF-0048-24K	2024	SAINT CLOUD	SECT5307: ST CLOUD MTC; FACILITY IMPROVEMENTS	$1,810,000	**Oct. 30, 2026:** Project has been completed.
HIGHWAY CSAH 133	073-733-006	2024	STEARNS COUNTY	STEARNS CSAH 133 FROM STEARNS CSAH 75 TO 15TH AVE IN ST JOSEPH; EXPAND TO 4 LANE, INTERSECTION IMPROVEMENTS AT ELM ST, DUAL LEFT TURN LANES FROM EB CSAH 75 TO NB CSAH 133	$4,375,000	**Oct. 30, 2026:** Paid to date = $3,904,905.38. Retainage at 1%. Waiting on final paperwork and final acceptance from State Aid.
LOCAL STREETS	191-104-006	2024	SAUK RAPIDS	RECONSTRUCT 2ND AVE S FROM 110’ SOUTH OF BENTON DR TO 10TH ST S, INCLUDING SIDEWALK, ADA, LIGHTING, DRAINAGE AND WATERMAIN IMPROVEMENTS IN THE CITY OF SAUK RAPIDS	$3,758,476	**Nov. 20, 2026:** Project is going through the final federal aid and state aid payment and closeout process. The Final DCP Payment Request (project closeout paperwork package) was submitted to MnDOT in August 2026.
HIGHWAY MN 23, US 10	0503-91AC	2024	MNDOT	**PRS**AC**: MN 23, AT US 10 INTERCHANGE IN ST. CLOUD, RECONSTRUCT MN 23 FROM .1 MI W OF LINCOLN AVE TO .1 MI W OF CR 1; RECONSTRUCT US 10 FROM .2 MI W OF ST.	$44,480,000	**Nov. 9, 2026:** Project is 99% complete. 1516.3 Requirements met on Oct. 22, 2026. Next step will be to issue the Final Voucher.

Route System	Project Number	Fiscal Year	Agency	Description	Project Total	Status Update as of Spring 2026
				GERMAIN TO .1 MI N OF 15TH AVE SE; REPLACE BRIDGES OVER US 10, BR# 9021 WITH BR#05019 AND BR#9022 WITH BR# 05018; INCLUDES MULTIMODAL IMPROVEMENTS (GREATER MN RELIABILITY). CONSTRUCT 4TH ST BRIDGE OVER US 10. (PAYBACK 1 OF 2)		
TRANSIT	TRF-0048-25D	2025	SAINT CLOUD	SECT5307: ST CLOUD MTC; MAINTENANCE TOOLS & EQUIPMENT	$15,000	**Oct. 30, 2026:** Project has been completed.
TRANSIT	TRF-0048-25F	2025	SAINT CLOUD	SECT5307: ST CLOUD MTC; OFFICE EQUIP, IT & COMMUNICATION PROJECTS	$535,000	**Oct. 30, 2026:** Project is in process.
TRANSIT	TRF-0048-25G	2025	SAINT CLOUD	SECT5307: ST CLOUD MTC; FACILITY IMPROVEMENTS	$650,000	**Oct. 30, 2026:** Project is in process.
TRANSIT	TRF-0048-25H	2025	SAINT CLOUD	SECTION 5339: ST CLOUD MTC; PURCHASE ONE (1) CLASS 400LF CNG REPLACEMENT BUS	$367,000	**Oct. 30, 2026:** Project has been completed.
TRANSIT	TRS-0048-25C	2025	SAINT CLOUD	ST CLOUD MTC; PURCHASE FIVE (5) CLASS 400LF CNG REPLACEMENT BUSES.	$1,835,000	**Oct. 30, 2026:** Project has been completed.
TRANSIT	TRF-9503-25	2025	MNDOT	SECTION 5310: WACOSA, INC.; PURCHASE ONE (1) REPLACEMENT <30' (CLASS 400) BUS	$216,900	**Sept. 24, 2026:** Vehicle order has been placed. WACOSA is waiting on delivery of the vehicle.
TRANSIT	TRF-9503-25A	2025	MNDOT	SECTION 5310: WACOSA, INC.; PURCHASE ONE (1) CLASS 200 MINI-VAN FOR SERVICE EXPANSION	$90,000	**Sept. 24, 2026:** Vehicle has been received into service as of August. Project has been completed.
HIGHWAY CSAH 1	005-070-014	2025	BENTON COUNTY	BENTON COUNTY CSAH1/CSAH 29 INTERSECTION, CONSTRUCT ROUND-A-BOUT	$2,575,841	**Nov. 16, 2026:** Project has been substantially completed with minor turn items to address in Spring of 2027.
HIGHWAY CSAH 1	005-070-014CRP	2025	BENTON COUNTY	**CRP**BENTON COUNTY CSAH1/CSAH 29 INTERSECTION, CONSTRUCT ROUND-A-BOUT	$550,000	**Nov. 16, 2026:** Project has been substantially completed with minor turn items to address in Spring of 2027.
HIGHWAY CSAH 2	073-070-028	2025	STEARNS COUNTY	CSAH 2, CONSTRUCT ROUND-A-BOUT AT MINNESOTA ST IN ST JOSEPH	$555,555	**Oct. 30, 2026:** Paid to date = $1,530,507.52 (final amount). Need to complete final State Aid/Federal Pay request.
HIGHWAY CSAH 2	073-070-028CRP	2025	STEARNS COUNTY	**CRP**CSAH 2, CONSTRUCT ROUND-A-BOUT AT MINNESOTA ST IN ST JOSEPH	$1,444,445	**Oct. 30, 2026:** Paid to date = $1,530,507.52 (final amount). Need to complete final State Aid/Federal Pay request.
LOCAL STREETS	162-120-008	2025	SAINT CLOUD	**AC**CRP**LINCOLN AVE SE; CONSTRUCT SIDEWALK FROM 4TH ST SE TO 7TH ST SE IN THE CITY OF ST CLOUD (PAYBACK IN 2026)	$272,000	**Oct. 19, 2026:** Project is substantially complete.
LOCAL STREETS	220-070-001	2025	SARTELL	**AC**PINECONE ROAD/7TH ST N INTERSECTION AND PEDESTRIAN IMPROVEMENTS (PAYBACK IN 2026)	$650,000	**Nov. 5, 2026:** The project is complete and the City of Sartell is working on final closeout.
LOCAL STREETS	220-090-005	2025	SARTELL	**AC**CONSTRUCT HERITAGE DRIVE TRAIL BETWEEN AMBER AVE AND CSAH 1 AND SIDEWALKS NEAR RIVERVIEW INTERMEDIATE SCHOOL IN THE CITY OF SARTELL (PAYBACK IN 2026)	$637,900	**Nov. 5, 2026:** The project is substantially complete. The contractor is working on punch list items. Project closeout will take place in the first half of 2027.
LOCAL STREETS	221-090-001	2025	WAITE PARK	CONSTRUCT TRAIL, ALONG CSAH 81/15TH AVE FROM 830' N OF CSAH 75 TO 355' W OF 10TH AVE IN THE CITY OF WAITE PARK	$603,177	**Sept. 24, 2026:** Trail construction has been substantially completed. The punch list and turf establishment is still in progress.
LOCAL STREETS	091-070-028	2025	ST. CLOUD APO	**MN296**ENVIRONMENAL DOCUMENTATION, FROM INTERSECTION OF 33RD ST S & CSAH 75 TO US 10 IN THE CITY OF ST CLOUD.	$1,000,000	**Sept. 29, 2026:** Consultant is finishing the development of a purpose and need statement based on the analysis of existing conditions and projected future traffic.
HIGHWAY MN 15	7303-52	2025	MNDOT	MN 15, BR 73019 OVER MN 15 AT CSAH 137, -REOVERLAY	$1,200,000	**Nov. 9, 2026:** Project is anticipated to be closed out this winter. There may be a small amount due to contractor.
HIGHWAY I 94	8823-375	2025	MNDOT	**ITS**I-94, DMS, CAMERAS AND FIBER AT MULTIPLE LOCATIONS FROM US 71 IN SAUK CENTRE TO MN 15 IN ST CLOUD	$530,000	**Nov. 9, 2026:** Project is complete. Project will be closed out this winter. There is one change order to be paid out.

Route System	Project Number	Fiscal Year	Agency	Description	Project Total	Status Update as of Spring 2026
HIGHWAY MN 23, US 10	0503-91AC2	2025	MNDOT	**PRS**AC**: MN 23, AT US 10 INTERCHANGE IN ST. CLOUD, RECONSTRUCT MN 23 FROM .1 MI W OF LINCOLN AVE TO .1 MI W OF CR 1; RECONSTRUCT US 10 FROM .2 MI W OF ST. GERMAIN TO .1 MI N OF 15TH AVE SE; REPLACE BRIDGES OVER US 10, BR# 9021 WITH BR#05019 AND BR#9022 WITH BR# 05018; INCLUDES MULTIMODAL IMPROVEMENTS (GREATER MN RELIABILITY). CONSTRUCT 4TH ST BRIDGE OVER US 10. (PAYBACK 2 OF 2)	$44,480,000	**Nov. 9, 2026:** Project is 99% complete. 1516.3 Requirements met on Oct. 22, 2026. Next step will be to issue the Final Voucher.
TRANSIT	TRF-0048-26A	2026	SAINT CLOUD	SECT5307: ST CLOUD MTC; OPERATING ASSISTANCE	$11,636,600	**Oct. 30, 2026:** Grant submitted. Project in progress.
TRANSIT	TRF-0048-26B	2026	SAINT CLOUD	ST CLOUD MTC; PARATRANSIT OPERATING	$6,776,100	**Oct. 30, 2026:** Grant submitted. Project in progress.
TRANSIT	TRF-0048-26D	2026	SAINT CLOUD	SECT5307: ST CLOUD MTC; MAINTENANCE TOOLS & EQUIPMENT	$15,000	**Oct. 30, 2026:** Grant submitted. Project in progress.
TRANSIT	TRF-0048-26E	2026	SAINT CLOUD	SECT5307: ST CLOUD MTC; FOUR (4) REPLACEMENT OPERATIONS VEHICLES	$160,000	**Oct. 30, 2026:** Grant submitted. Project in progress.
TRANSIT	TRF-0048-26F	2026	SAINT CLOUD	SECT5307: ST CLOUD MTC; OFFICE EQUIP, IT, & COMMUNICATION PROJECTS	$250,000	**Oct. 30, 2026:** Grant submitted. Project in progress.
TRANSIT	TRF-0048-26G	2026	SAINT CLOUD	SECT5307: ST CLOUD MTC; SHELTERS	$25,000	**Oct. 30, 2026:** Grant submitted. Project in progress.
TRANSIT	TRS-0048-26A	2026	SAINT CLOUD	ST CLOUD MTC; PURCHASE FIVE (5) CLASS 400LF CNG REPLACEMENT BUSES	$2,110,500	**Oct. 30, 2026:** Grant submitted. Project in progress.
TRANSIT	TRF-0048-26J	2026	SAINT CLOUD	SECT5310: ST CLOUD MTC; REPLACE 14 ROUTE DISPLAY SIGNS AT THE ST. CLOUD TRANSIT CENTER	$127,500	**Oct. 30, 2026:** Grant submitted. Project in progress.
TRANSIT	TRF-0048-26K	2026	SAINT CLOUD	SECT5310: ST CLOUD MTC; REPLACE MDCS (MOBILE DATA COMPUTER) IN 36 DIAL-A-RIDE (PARATRANSIT) BUSES AND 2 SPARE DEVICES	$140,000	**Oct. 30, 2026:** Grant submitted. Project in progress.
TRANSIT	TRF-0048-26L	2026	SAINT CLOUD	SECT5310: ST CLOUD MTC; WESTERN TRANSIT CENTER CONSTRUCTION	$1,147,000	**Oct. 30, 2026:** Grant submitted. Project in progress.
TRANSIT	TRF-0048-26M	2026	SAINT CLOUD	SECT5310: ST CLOUD MTC; ADD ROUTE DESIGNATION SIGNS TO 36 DIAL-A-RIDE (PARATRANSIT) BUSES	$135,000	**Oct. 30, 2026:** Grant submitted. Project in progress.
CSAH 3	005-603-035	2026	BENTON COUNTY	**AC**BENTON CSAH 3, FROM CSAH 1 TO CSAH 4(65TH ST NE), FULL DEPTH RECLAIM (AC PROJECT, PAYBACK IN 2027 & 2028)	$3,832,500	**Nov. 16, 2026:** Project has been substantially completed with minor turn items to address in Spring of 2027.
LOCAL STREETS	071-070-050	2026	SHERBURNE COUNTY	VARIOUS SHERBURNE COUNTY ROADS/INTERSECTIONS, INSTALL RUMBLE STRIPS AND 6” GROUND IN WET REFLECTIVE PAVEMENT MARKINGS	$785,577	**Nov. 5, 2026:** Project is fully completed and will be closed out in 2026.
CSAH 75	073-675-043	2026	STEARNS COUNTY	STEARNS CSAH 75, FROM CSAH 2 TO 43RD ST S IN THE CITIES OF ST CLOUD AND ST JOSEPH, REPLACE SIGNAL SYSTEMS	$4,875,000	**Oct. 30, 2026:** Project was awarded on Oct. 27, 2026. Construction to start in spring 2027.
LOCAL STREETS	073-070-032	2026	STEARNS COUNTY	STEARNS COUNTY, VARIOUS RURAL INTERSECTIONS, LIGHTING	$260,000	**Oct. 30, 2026:** Construction has started. Underground work completed. Waiting on poles from supplier.
LOCAL STREETS	162-153-003	2026	SAINT CLOUD	**AC**22ND ST S FROM OAK GROVE RD/CR 136 TO COOPER AVE S, RECONSTRUCT RURAL ROUTE INTO 36’ MULTIMODAL URBAN SECTION IN THE CITY OF ST CLOUD(AC PROJECT PAYBACK IN 2027)	$3,405,980	**Oct. 19, 2026:** Project has been delayed to 2027 due to material delays.
LOCAL STREETS	162-153-003CRP	2026	SAINT CLOUD	**AC**CRP**22ND ST S FROM OAK GROVE RD/CR 136 TO COOPER AVE S, RECONSTRUCT RURAL ROUTE INTO 36’ MULTIMODAL URBAN SECTION IN THE CITY OF ST CLOUD(AC PROJECT PAYBACK IN 2027 & 2028)	$675,000	**Oct. 19, 2026:** Project has been delayed to 2027 due to material delays.

Route System	Project Number	Fiscal Year	Agency	Description	Project Total	Status Update as of Spring 2026
LOCAL STREETS	162-120-008AC	2026	SAINT CLOUD	**AC**CRP**LINCOLN AVE SE; CONSTRUCT SIDEWALK FROM 4TH ST SE TO 7TH ST SE IN THE CITY OF ST CLOUD (AC PAYBACK 1 OF 1)	$272,000	**Oct. 19, 2026:** Project is substantially complete.
LOCAL STREETS	220-070-001AC	2026	SARTELL	**AC**PINECONE ROAD/7TH ST N INTERSECTION AND PEDESTRIAN IMPROVEMENTS (AC PAYBACK 1 OF 1)(ASSOCIATED PROJECT 220-103-009)	$650,000	**Nov. 5, 2026:** The project is complete and the City of Sartell is working on final closeout.
LOCAL STREETS	220-090-005AC	2026	SARTELL	**AC**CONSTRUCT HERITAGE DRIVE TRAIL BETWEEN AMBER AVE AND CSAH 1 AND SIDEWALKS NEAR RIVERVIEW INTERMEDIATE SCHOOL IN THE CITY OF SARTELL (AC PAYBACK 1 OF 1)	$637,900	**Nov. 5, 2026:** The project is substantially complete. The contractor is working on punch list items. Project closeout will take place in the first half of 2027.
LOCAL STREETS	191-104-008	2026	SAUK RAPIDS	2ND AVE S(MSAS 104) FROM 10TH ST. S TO SOUTH CITY LIMITS, RECONSTRUCT INCLUDING SIDEWALK, ADA, LIGHTING, DRAINAGE, SANITARY SEWER AND WATERMAIN IMPROVEMENTS IN THE CITY OF SAUK RAPIDS (ASSOCIATED SAP 191-118-001)	$4,350,000	**Nov. 20, 2026:** Construction is anticipated to be substantially complete (open to traffic) before Thanksgiving 2026. Final wear course paving and final pavement marking work is planned for spring/summer 2027.
LOCAL STREETS	191-104-009	2026	SAUK RAPIDS	**AC**2ND AVE S (MSAS 104) FROM BENTON DR TO 6TH ST S, RECONSTRUCTION, ADA IMPROVEMENTS, RR XING, SIGNAL REVISIONS AND WATER MAIN IN THE CITY OF SAUK RAPIDS (AC PROJECT, PAYBACK IN 2028) (ASSOCIATED WITH SP 191-090-003)	$900,000	**Nov. 20, 2026:** Construction was substantially complete (open to traffic) on Oct. 30, 2026. Traffic signal punch list work will extend into the new year. Waiting on materials. The contract is also being kept open to monitor turf restoration through spring/summer 2027.
I 94	8823-450	2026	MNDOT	**NEVI**DISTRICTWIDE INSTALL NEVI CHARGING STATION WITHIN 1 MILE FROM EXIT 164A/B ON I94	$1,317,376	**Nov. 10, 2026:** Love's is currently working on their final site design which is currently at 90% complete. Once the final site plan is approved, permit(s) pulled and coordination with utilities done, construction will begin. If the winter is mild this year, construction will start yet this winter.
MN 15	0509-37	2026	MNDOT	**BFP**MN 15 BR 05003 EB OVER US 10 N OF SAUK RAPIDS, REPLACE	$7,702,000	**Nov. 9, 2025:** Work on the project started on Oct. 5, 2026.
MN 15	7303-55	2026	MNDOT	**COCPR**MN 15, CORRIDOR STUDY AND PRELIMINARY ENGINEERING FROM 0.5 MI S OF S JCT MN 23 TO US 10 JCT	$2,500,000	**Nov. 9, 2026:** The consultant contract with Bolton & Menk is being readied for signatures. The notice to proceed should be ready before the end of the year.